

Marin Emergency Radio Authority

MERA Project Schedule

ID	Task Name	Dur	Start	Finish	2020	2021	2022	2023	2024
1	Marin Emergency Radio Authority (MERA) Implementation	1780 d	Tue 3/7/17	Fri 3/15/24	[Gantt bar spanning from 2020 to 2024]				
2	Project Initiation	1005 d	Tue 3/7/17	Fri 2/26/21	[Gantt bar spanning from 2020 to 2021]				
44	Project Planning	924 d	Tue 3/7/17	Wed 10/28/20	[Gantt bar spanning from 2020 to 2021]				
524	Project Execution	829 d	Fri 7/31/20	Fri 11/3/23	[Gantt bar spanning from 2020 to 2023]				
525	MW Site Surveys	36 d	Mon 1/11/21	Tue 3/2/21	[Gantt bar in 2021]				
531	Equipment Mfg and Staging	162 d	Wed 10/28/20	Tue 6/22/21	[Gantt bar spanning from 2020 to 2021]				
532	MW Equipment Order, Manufacturing and Staging	98 d	Wed 10/28/20	Tue 3/23/21	[Gantt bar in 2021]				
541	Non-Staged Equipment Order	128 d	Mon 11/30/20	Wed 6/2/21	[Gantt bar in 2021]				
547	FNE Equipment Order, Manufacturing and Staging	152 d	Wed 10/28/20	Tue 6/8/21	[Gantt bar in 2021]				
561	Equipment Received and Inventoried	10 d	Wed 6/9/21	Tue 6/22/21	[Gantt bar in 2021]				
562	MERA Site Construction (Civil Work)	502 d	Fri 7/31/20	Mon 7/25/22	[Gantt bar spanning from 2020 to 2022]				
563	EOF Civil Work	178 d	Fri 7/31/20	Thu 4/15/21	[Gantt bar in 2021]				
571	Civic Center Civil Work	178 d	Fri 7/31/20	Thu 4/15/21	[Gantt bar in 2021]				
579	Mt. Barnabe Civil Work	178 d	Fri 7/31/20	Thu 4/15/21	[Gantt bar in 2021]				
587	Dollar Hill Civil Work	273 d	Fri 7/31/20	Fri 8/27/21	[Gantt bar in 2021]				
593	Wolfback Ridge Civil Work	317 d	Fri 7/31/20	Fri 10/29/21	[Gantt bar in 2021]				
599	Tiburon Civil Work	327 d	Fri 7/31/20	Fri 11/12/21	[Gantt bar in 2021]				
605	Mt. Tamalpais Civil Work	253 d	Fri 11/13/20	Fri 11/12/21	[Gantt bar in 2021]				
611	Pt. Reyes Civil Work	261 d	Fri 11/13/20	Wed 11/24/21	[Gantt bar in 2021]				
617	Stewart Pt. Civil Work	271 d	Fri 11/13/20	Fri 12/10/21	[Gantt bar in 2021]				
623	Sonoma Mountain Civil Work	267 d	Fri 12/4/20	Thu 12/23/21	[Gantt bar in 2021]				
629	OTA Broadcasting Civil Work	277 d	Fri 12/4/20	Fri 1/7/22	[Gantt bar in 2021]				
635	Coyote Peak Electrical Trench and Access Civil Work	264 d	Fri 1/15/21	Fri 1/28/22	[Gantt bar in 2021]				
641	San Pedro Civil Work	286 d	Fri 12/4/20	Fri 1/21/22	[Gantt bar in 2021]				
647	Big Rock Civil Work	296 d	Fri 12/4/20	Fri 2/4/22	[Gantt bar in 2021]				
653	Tomaes Green Site Civil Work	311 d	Tue 1/5/21	Thu 3/24/22	[Gantt bar in 2021]				
659	Mill Valley WT Green Site Civil Work	380 d	Mon 12/7/20	Mon 6/6/22	[Gantt bar in 2021]				
665	Skyview WT Green Site Civil Work	396 d	Mon 12/7/20	Tue 6/28/22	[Gantt bar in 2021]				
671	Coyote Peak Tower Civil Work	373 d	Fri 1/15/21	Fri 7/1/22	[Gantt bar in 2021]				
677	Muir Beach Green Site Civil Work	414 d	Mon 12/7/20	Mon 7/25/22	[Gantt bar in 2021]				
683	MSI Pre-Installation Site Walks	324 d	Thu 4/22/21	Mon 8/1/22	[Gantt bar in 2021]				
702	Marin County Jail BDA	143 d	Mon 2/28/22	Mon 9/19/22	[Gantt bar in 2022]				
737	Site Installation and Optimization	466 d	Fri 4/30/21	Tue 2/28/23	[Gantt bar in 2021]				
738	Dispatch Installation	269 d	Mon 10/4/21	Mon 10/24/22	[Gantt bar in 2021]				
739	EOF Comm. Center Dispatch: Installation (16 Positions)	26 d	Mon 10/4/21	Mon 11/8/21	[Gantt bar in 2021]				
749	Marin County Backup Dispatch: Installation (2 Positions)	36 d	Mon 11/8/21	Fri 12/31/21	[Gantt bar in 2021]				
763	Novato PD Dispatch: Installation (3 Positions)	36 d	Fri 12/31/21	Tue 2/22/22	[Gantt bar in 2021]				
778	San Rafael Dispatch: Installation (4 Positions)	35 d	Tue 3/1/22	Tue 4/19/22	[Gantt bar in 2022]				
792	County Fire Dispatch: Wood Acre Installation (3 Positions)	37 d	Tue 4/26/22	Fri 6/17/22	[Gantt bar in 2022]				
807	Fairfax PD Dispatch: Installation (1 Position)	34 d	Fri 6/24/22	Fri 8/12/22	[Gantt bar in 2022]				

MERA Project Schedule

ID	Task Name	Dur	Start	Finish	2020	2021	2022	2023	2024
822	Jail Dispatch: Installation (1 Position)	15 d	Fri 8/19/22	Mon 9/12/22					
835	Radio Shop Dispatch: Installation (1 Position)	14 d	Mon 9/19/22	Fri 10/7/22					
846	Master Site Dispatch (Civic Center): Equipment Room Installatio	11 d	Fri 10/7/22	Mon 10/24/22					
855	Site Installation	466 d	Fri 4/30/21	Tue 2/28/23					
856	Civic Center (MW Repeater) Installation	19 d	Fri 4/30/21	Wed 5/26/21					
863	EOF (MW Repeater) - Master/Prime Site Installation	26 d	Wed 6/9/21	Wed 7/14/21					
879	Mt Barnabe Installation	29 d	Thu 7/15/21	Tue 8/24/21					
890	Dollar Hill Installation	29 d	Tue 9/14/21	Fri 10/22/21					
901	Wolfback Ridge Installation	20 d	Mon 11/15/21	Tue 12/14/21					
912	Tiburon Installation	32 d	Wed 12/15/21	Mon 1/31/22					
923	Mt. Tamalpais (East) Installation	33 d	Tue 2/1/22	Thu 3/17/22					
934	Pt. Reyes Installation	29 d	Fri 3/18/22	Wed 4/27/22					
945	Stewart Pt. Installation	28 d	Thu 4/28/22	Tue 6/7/22					
956	Sonoma Mountain MW Repeater Installation	15 d	Wed 6/8/22	Tue 6/28/22					
964	OTA Broadcasting Installation	20 d	Wed 6/29/22	Wed 7/27/22					
975	San Pedro Installation	28 d	Thu 7/28/22	Tue 9/6/22					
982	Big Rock Installation	30 d	Wed 9/7/22	Tue 10/18/22					
993	Tomales Installation	20 d	Wed 10/19/22	Tue 11/15/22					
1004	Mill Valley WT Installation	19 d	Wed 11/16/22	Wed 12/14/22					
1015	Skyview WT MW Repeater Installation	14 d	Thu 12/15/22	Tue 1/3/23					
1022	Coyote Peak Installation	20 d	Wed 1/4/23	Wed 2/1/23					
1033	Muir Beach Installation	19 d	Thu 2/2/23	Tue 2/28/23					
1044	Installation at All Sites Complete	0 d	Tue 2/28/23	Tue 2/28/23					
1045	Link Verification Test - Y1654	48 d	Wed 3/1/23	Fri 5/5/23					
1067	Perform System Functional Testing	24 d	Mon 5/8/23	Fri 6/9/23					
1072	Fleet Mapping, Subscriber and Control Station Deployment	677 d	Thu 10/29/20	Thu 6/29/23					
1073	Radio Management	55 d	Thu 10/29/20	Thu 1/21/21					
1078	Final Fleet Mapping	90 d	Mon 2/15/21	Mon 6/21/21					
1079	Finalize Fleet Mapping Templates and Code Plug Development and Tes	20 d	Tue 6/22/21	Mon 7/19/21					
1080	Subscriber Equipment Order	85 d	Mon 4/4/22	Tue 8/2/22					
1087	Unication Pagers Deployment	102 d	Thu 9/22/22	Wed 2/15/23					
1097	Mobile Implementation	616 d	Mon 2/1/21	Thu 6/29/23					
1116	Portable Implementation	356 d	Mon 1/10/22	Thu 6/1/23					
1125	Subscriber Programming and Installation Complete	0 d	Thu 6/29/23	Thu 6/29/23					
1126	Training	678 d	Wed 12/30/20	Mon 8/28/23					
1127	Subscriber Training	143 d	Wed 12/30/20	Wed 7/21/21					
1134	Nokia Training	6 d	Wed 3/1/23	Wed 3/8/23					
1139	Motorola Training	64 d	Tue 5/30/23	Mon 8/28/23					
1155	FSA DCR Training	1 d	Mon 6/12/23	Mon 6/12/23					
1158	Training Complete	0 d	Mon 8/28/23	Mon 8/28/23					

MERA Project Schedule

ID	Task Name	Dur	Start	Finish	2020	2021	2022	2023	2024
1159	Perform CATP	65 d	Mon 6/12/23	Tue 9/12/23					
1166	Fire Station Alerting (FSA)	582 d	Wed 6/9/21	Wed 9/20/23					
1202	Perform Final System Cutover	38 d	Wed 9/13/23	Fri 11/3/23					
1208	Project Close	112 d	Thu 10/5/23	Fri 3/15/24					
1209	Remove Legacy Equipment	52 d	Thu 10/5/23	Tue 12/19/23					
1217	Punch List Resolution	30 d	Wed 12/20/23	Fri 2/2/24					
1218	Final Documentation	30 d	Mon 2/5/24	Fri 3/15/24					
1219	Transition Service/PTC	0 d	Fri 2/2/24	Fri 2/2/24					
1220	Final System Acceptance	0 d	Fri 3/15/24	Fri 3/15/24					