

MARIN EMERGENCY RADIO AUTHORITY

c/o Novato Fire Protection District
95 Rowland Way, Novato, CA 94945
PHONE: (415) 878-2690 FAX: (415) 878-2660
WWW.MERAONLINE.ORG

DATE: September 12, 2018
TO: MERA Executive Board
FROM: Dave Jeffries, Deputy Executive Officer for the Next Gen Project
SUBJECT: AGENDA ITEM B-1: Report #45 on Next Gen System Project

Recommended Action: Review, discuss and accept report.

Background:

We are currently in Customer Design Review (CDR) with Motorola. MERA is represented in these discussions by our Federal Engineering Project Manager, David Mortimer, MERA Operations Officer Ernest Klock, Ethan Simpson and myself, supported by additional County and Federal Engineering staff, as needed. A few key issues:

- 1) Recent Project Meetings and Conference Calls:
 - a. MERA Project Calls: 08/06/18, 08/20/18, 09/04/18
 - b. Motorola Project Meetings: 07/18/18
 - c. Regional Interoperability Interview of Marin: 08/07/18
 - d. Site Visit – Martinelli Site: 09/05/18
- 2) Budget Update:
 - a. On 08/30/18, Matthew Hymel and Tom Gaffney from the Finance Committee met with Executive Officer Maureen Cassingham, Operations Officer Ernest Klock and Deputy Executive Officer Dave Jeffries to review the MERA budget projections.
 - b. As a result of this discussion, we identified corrected and updated estimates based on the current status of the project and looked at the potential impact from the pending Change Orders #5-#8. These projections were discussed with the Operational Issues Working Group on 09/05/18 and at the Joint Next Gen Project Oversight Committee/Finance Committee meeting on 09/12/18.

See attachment #B for details.

- 3) Proposed Change Orders:
 - a. Attached are four proposed Contract Change Orders that were presented to the Operations Issues Working Group on 09/05/18 and were also discussed at the Joint Next Generation Project Oversight Committee/Finance Committee meeting on 09/12/18.
 - b. These change orders address a number of open issues that staff and Motorola have been working to address.

c. See attachments #C-#F for details.

4) CEQA:

a. To be covered by Mr. Klock (Item #C-1)

Attachments:

- A) Report #44 on the Next Gen System Project (Governing Board, 08/22/18)
- B) NGPOC/FC Staff Report #C – Updated Budget Estimates
- C) NGPOC/FC Staff Report #D – Motorola Change Order #5
- D) NGPOC/FC Staff Report #E – Motorola Change Order #6
- E) NGPOC/FC Staff Report #F – Contract Change Order #7 and Early Equipment Order
- F) NGPOC/FC Staff Report #G – Motorola Change Order #8

MARIN EMERGENCY RADIO AUTHORITY

c/o Novato Fire Protection District

95 Rowland Way, Novato, CA 94945

PHONE: (415) 878-2690 FAX: (415) 878-2660

WWW.MERAONLINE.ORG

DATE: August 22, 2018
TO: MERA Governing Board
FROM: Dave Jeffries, Deputy Executive Officer for the Next Gen Project
SUBJECT: AGENDA ITEM **B-1**: REPORT NO. 44 ON NEXT GEN SYSTEM PROJECT

Recommended Action: Review, discuss and accept report.

Background:

We are currently in Customer Design Review (CDR) with Motorola. MERA is represented in these discussions by our Federal Engineering Project Manager, David Mortimer, MERA Operations Officer Ernest Klock, and me, supported by additional County and Federal Engineering staff, as needed. A few key issues:

- 1) Recent Project Meetings and Conference Calls:
 - a. MERA Project Calls: 07/09/18, 08/06/18, 08/20/18
 - b. Motorola Project Meetings: 07/18/18
 - c. Call with Marin County Fire on Microwave Needs: 07/05/18
 - d. MERA Overhead Meeting: 07/12/18
 - e. Sonoma County Site Discussion: 08/02/18
 - f. Meeting with BayRICS Consultant on Interoperability Plan: 08/07/18
- 2) Dual Band Radio Order:
 - a. Early Order #2 closed and placed with Motorola. All upgrades have been paid. Radios are scheduled to arrive before today's meeting.
- 3) Change Orders
 - a. Developing proposals for MERA for consideration in September on a variety of contract and technical issues as well as timing of future radio orders.
 - b. 09/05/18 – Proposals to be reviewed by the Operational Issues Working Group
 - c. 09/12/18 – Proposals to be reviewed by a joint meeting of the Next Gen Project Oversight Committee and the Finance Committee
 - d. 09/26/18 – Proposals to be considered at the Governing Board Meeting
- 4) CEQA:
 - a. To be covered by Mr. Klock (Item #C-1)

ATTACHMENT:

B-1a Report No. 43 on Next Gen System Project (E.B. 7/11/18)

MARIN EMERGENCY RADIO AUTHORITY

c/o Novato Fire Protection District

95 Rowland Way, Novato, CA 94945

PHONE: (415) 878-2690 FAX: (415) 878-2660

WWW.MERAONLINE.ORG

DATE: September 12, 2018

TO: MERA Next Generation Project Oversight and Finance Committees

FROM: Dave Jeffries, Deputy Executive Officer for the Next Gen Project

SUBJECT: AGENDA ITEM C: Updated Budget Estimates

Recommended Action: Review, discuss and accept report.

Introduction:

On 08/30/18, Matthew Hymel and Tom Gaffney from the Finance Committee met with Executive Officer Maureen Cassingham, Operations Officer Ernest Klock and Deputy Executive Officer Dave Jeffries to review the MERA budget projections.

As a result of this discussion, we identified corrected and updated estimates based on the current status of the project and looked at the potential impact from the pending Change Orders #5-#8.

The attachments resulted from that conversation and include:

Tab 1: Project Cost Estimate as of 08/31/18

Tab 2: Next Gen Project Revenues and Expenses FY 2015/16 through 2017/18

Tab 3: Capital Cash Flow

Tab 4: Capital Cash Flow With Change Orders #5-#8

The discussion and review of these updated figures will provide a foundation for the discussion of the pending change orders.

Attachments:

MERA Finance Committee Spreadsheet Aug 31 2018 (4 Tabs)

Table 1

Version Aug. 31, 2018

Marin Emergency Radio Authority

Next Gen Project

MERA Next Gen Project Cost

	Item	Amount	Notes	Source
1	vendor contract	\$21,257,434	Incl fire sta alert	Motorola
	Radios PS	7,410,216		
		28,667,650		
2	Contingency	2,200,000	Motorola contract contingency GB approved 6/28/17	Motorola
3	Fire Station Alert		Incl	Motorola
4	Site Construction		Incl	Motorola
5	Site Acquisition/constr	5,300,000	Estimate - Site Acquisition, environmental, etc.	DPW
6	Federal Eng	306,000	Phase I Contract - Completed	DPW
7	Federal Eng	1,492,603	Phase II Contract	DPW
8	Marin DPW	2,583,000	County staff - Feasibility, planning, implementation agreement	MERA
9	Marin DPW	25,000	Non-staff expenses - Licensing, Permits, Frequency Coordination	DPW
10	RGS	1,005,000	MERA Staff - thru 6/2019	MERA
11	MERA Legal	400,000	Next Gen Project related Legal Expenses thru 06/2021	MERA
12	Fees	3,200,000	Administrative Fees, Audits, Parcel Tax Admin, Surety, etc thru 06/2035	MERA
13	Indie Politics	397,000	MERA Outreach and Public Education - Completed	MERA
14	Other Capital Cost	30,000	Dollar Hill (FY16/17) - Completed	MERA
	- Total	\$45,606,253		
		\$8,940,804		
		\$54,547,057		
	Future Expenses			
2	Motorola	\$8,940,804	Year 4-15 Maintenance and SUA II costs (Payable annually 1/12 per year)	Motorola
	Interest	\$9,971,000	Years 2-20	MERA

Chg orders

1,679,403

SUA

1,533,635

5 Add Tib/MV

0

6 Sonoma Mtn

687,676

7 early radios

2,611,255

8 MPLS

1,934,835

incl in 8 \$1,533,635

SUA over 12 yrs

Version Date: 03/27/2018

Estimated Project Delay Costs (Assuming 08/31/2020 completion)

Extent of Delay:	Per Month	x14 months	X 12 Months
RGS	\$15,000	\$210,000	\$180,000
FE	\$32,975	\$461,650	\$400,000
DPW	\$41,667	\$583,338	\$500,000
Legal	\$2,500	\$35,000	\$30,000
TOTALS:	\$92,142	\$1,289,988	\$1,110,000

Table 2
Marin Emergency Radio Authority
Next Gen Project Revenues and Expenses
FY 2015/16 through 2017/18

	FY 2015/16	FY 2016/17	FY 2016/17	FY 2017/18	FY 2017/18	Budget FY 2018/19	Budget FY 2018/19
	Parcel Taxes Fund 70038	Parcel Taxes Fund 70038	2016 Bonds Fund 70039	Parcel Taxes Fund 70038	2016 Bonds Fund 70039	Parcel Taxes Fund 70038	2016 Bonds Fund 70039
REVENUES							
Parcel Taxes	3,588,000	3,583,000		3,584,000		3,565,000	
Interest	6,000	13,000	394,000	25,000	450,000	25,000	400,000
Bond Proceeds			33,000,000				
Totals	3,594,000	3,596,000	33,394,000	3,609,000	450,000	3,590,000	400,000
EXPENSES							
1 Motorola			1,715,000		200,000		1,900,000
2 Future cost included in later years							
3 Motorola Contingency							
4 Fire Station Alert							
5 Site Construction							2,000,000
6 Site Acquisition, CEQA					250,000		300,000
7 Federal Eng - Ph 1	202,000		104,000				
8 Federal Eng - Ph 2			132,000		396,000		396,000
9 Marin DPW - Implementation	86,000		46,000		210,000		450,000
10 Marin DPW expenses							
11 RGS	107,000	147,000		190,000		200,000	
12 MERA Legal	19,000	25,000		75,000		100,000	
13 Fees, parcel admin, collection	115,000	178,000	4,000	130,000	4,000	138,000	4,000
14 Indie Politics (paid earlier)	397,000						
15 Other Capital Cost		30,000					
Totals	926,000	380,000	2,001,000	395,000	1,060,000	438,000	5,050,000
Less: debt service 2016 Bonds				792,000		2,417,000	
Estimated Balance FYE				4,560,000	32,335,000	5,294,000	24,835,000

Table 3											
Marin Emergency Radio Authority Next Gen Project Capital Cash Flow		08/31/18									
		Budget 2018/19	2019/20	2020/21	2021/22	2022/23	2023/24	2024/25	2025/26	2026/27	2026/28
Fund 70038 - Parcel Charges		4,559,000									
Fund 70037 - 2016 Bonds		32,335,000									
Beginning Capital Funds		\$36,894,000	\$32,991,000	\$17,184,000	\$3,441,000	\$3,870,000	\$4,916,000	\$5,975,000	\$6,300,000	\$6,629,000	\$6,962,000
Revenues											
Note Project Financing		\$225,000	\$225,000	\$225,000							
2010 Bond Payments		2,125,000	2,125,000								
Extra capital charge											
Interest earnings - 1.19%		425,000	393,000	204,000	41,000	46,000	59,000	71,000	75,000	79,000	83,000
New Funding											
Parcel Taxes		<u>3,565,000</u>	<u>3,565,000</u>	<u>3,565,000</u>	<u>3,565,000</u>	<u>3,565,000</u>	<u>3,565,000</u>	<u>3,565,000</u>	<u>3,565,000</u>	<u>3,565,000</u>	<u>3,565,000</u>
Total Revenues		\$6,340,000	\$6,308,000	\$3,994,000	\$3,606,000	\$3,611,000	\$3,624,000	\$3,636,000	\$3,640,000	\$3,644,000	\$3,648,000
Expenses											
2007 Project Note		210,000	210,000	210,000							
2010 Refunding Bonds		2,125,000	2,050,000								
New Funding (5 years, 3.25%)						0	0	0	0	0	
2016 Revenue Bonds		<u>2,420,000</u>	<u>2,420,000</u>	<u>2,420,000</u>	<u>2,420,000</u>	<u>2,420,000</u>	<u>2,420,000</u>	<u>2,420,000</u>	<u>2,420,000</u>	<u>2,420,000</u>	<u>2,420,000</u>
Subtotal		\$4,755,000	\$4,680,000	\$2,630,000	\$2,420,000	\$2,420,000	\$2,420,000	\$2,420,000	\$2,420,000	\$2,420,000	\$2,420,000
Balance available for Next Gen		\$38,479,000	\$34,619,000	\$18,548,000	\$4,627,000	\$5,061,000	\$6,120,000	\$7,191,000	\$7,520,000	\$7,853,000	\$8,190,000
Thru 8/2020											
MERA Next Gen Capital Cost	Item	Amount	Previous Expenditure	Current Budget							
Motorola	\$28,668,000	\$1,915,000	\$1,900,000	\$12,500,000	\$12,353,000						
Contingency	2,200,000			1,100,000	1,100,000						
Fire Station Alert	incl										
Site Construction/acquir	5,300,000	106,000	2,300,000	2,500,000	394,000						
Federal Eng - completed	306,000	306,000									
Federal Eng	1,493,000	528,000	396,000	290,000	279,000						
Marin DPW	2,583,000	342,000	450,000	600,000	600,000	591,000					
Marin DPW	25,000			25,000							
RGS	1,005,000	444,000	200,000	200,000	161,000						
MERA Legal	400,000	119,000	100,000	80,000	80,000	21,000					
Fees (20 years)	3,200,000										
Indie Politics - completed	397,000	397,000									
Other Capital Cost	30,000	30,000									
Annual delay cost (\$1,200,000)	45,607,000										
Fees (20 years)	3,200,000	431,000	142,000	140,000	140,000	145,000	145,000	145,000	145,000	145,000	145,000
SUA II and system updates (12 yrs)	<u>8,941,000</u>						746,000	746,000	746,000	746,000	746,000
Total	57,748,000										
Chg order #6 Sonoma Mt	688,000										
Chg order #7 Early Radio delivery	2,611,000										
Chg order #8 MPLS -IP	401,000										
Chg order #8 MPLS -SUA (12 yrs)											
Next Gen Capital Cost	\$103,355,000	\$4,618,000	\$5,488,000	\$17,435,000	\$15,107,000	\$757,000	\$145,000	\$145,000	\$891,000	\$891,000	\$891,000
Ending Balance			\$32,991,000	\$17,184,000	\$3,441,000	\$3,870,000	\$4,916,000	\$5,975,000	\$6,300,000	\$6,629,000	\$7,299,000

Future

\$28,668,000	Motorola
2,200,000	Contingency
0	Fire Station Alert
5,300,000	Site Construction
306,000	Federal Eng
1,493,000	Federal Eng
2,583,000	Marin DPW
25,000	Marin DPW
1,005,000	RGS
400,000	MERA Legal
3,200,000	Fees
397,000	Indie Politics
30,000	Other Capital Cost
	Total
\$45,607,000	
1,332,000	
8,941,000	
\$57,748,000	check

\$46,368,000 check

Table 3		WITH CHANGE ORDERS #'s 6,7,&8	
Marin Emergency Radio Authority		08/31/18	
Next Gen Project			
Capital Cash Flow		Budget	
		2018/19	
Fund 70038 - Parcel Charges		4,559,000	
Fund 70037 - 2016 Bonds		32,335,000	
Beginning Capital Funds		\$36,894,000	
Revenues			
Note Project Financing		\$225,000	
2010 Bond Payments		2,125,000	
Extra capital charge			
Interest earnings - I.19%		425,000	
New Funding			
Parcel Taxes		<u>3,565,000</u>	
Total Revenues		\$6,340,000	
Expenses			
2007 Project Note		210,000	
2010 Refunding Bonds		2,125,000	
New Funding (4 years, 3.25%)			
2016 Revenue Bonds		<u>2,420,000</u>	
Subtotal		\$4,755,000	
Balance available for Next Gen		\$38,479,000	
		Thru 8/2020	
MERA Next Gen Capital Cost		Previous	Current
Item	Amount	Expenditure	Budget
Motorola	\$28,668,000	\$1,915,000	\$1,900,000
Contingency	2,200,000		
Fire Station Alert	incl		
Site Construction/acquir	5,300,000	106,000	2,300,000
Federal Eng - completed	306,000	306,000	
Federal Eng	1,493,000	528,000	396,000
Marin DPW	2,583,000	342,000	450,000
Marin DPW	25,000		
RGS	1,005,000	444,000	200,000
MERA Legal	400,000	119,000	100,000
Fees (20 years)	3,200,000		
Indie Politics - completed	397,000	397,000	
Other Capital Cost	30,000	30,000	
Annual delay cost (\$1,200,000)			
	45,607,000		
Fees (20 years)	3,200,000	431,000	142,000
SUA II and system updates (12 yrs)	<u>8,941,000</u>		
Total	57,748,000		
Chg order #6 Sonoma Mt	688,000		
Chg order #7 Early Radio delivery	2,611,000		1,311,000
Chg order #8 MPLS -IP	401,000		201,000
Chg order #8 MPLS -SUA (12 yrs)	1,534,000		
Next Gen Capital Cost	\$62,982,000	\$4,618,000	\$7,000,000
Ending Balance			\$31,479,000

2019/20	2020/21	2021/22	2022/23	2023/24	2024/25
\$31,479,000	\$13,810,000	\$683,000	\$809,000	\$1,549,000	\$2,297,000
\$225,000 2,125,000	\$225,000				
375,000	164,000 1,000,000	8,000	10,000	18,000	27,000
<u>3,565,000</u> \$6,290,000	<u>3,565,000</u> \$4,954,000	<u>3,565,000</u> \$3,573,000	<u>3,565,000</u> \$3,575,000	<u>3,565,000</u> \$3,583,000	<u>3,565,000</u> \$3,592,000
210,000 2,050,000	210,000				
		270,000	270,000	270,000	270,000
<u>2,420,000</u> \$4,680,000	<u>2,420,000</u> \$2,630,000	<u>2,420,000</u> \$2,690,000	<u>2,420,000</u> \$2,690,000	<u>2,420,000</u> \$2,690,000	<u>2,420,000</u> \$2,690,000
\$33,089,000	\$16,134,000	\$1,566,000	\$1,694,000	\$2,442,000	\$3,199,000
\$12,500,000 1,100,000	\$12,353,000 1,100,000				
2,500,000	394,000				
290,000 600,000 25,000 200,000 80,000	279,000 600,000 161,000 80,000	591,000 21,000			
140,000	140,000	145,000	145,000	145,000	145,000 746,000
344,000 1,300,000 200,000	344,000				
					128,000
\$19,279,000	\$15,451,000	\$757,000	\$145,000	\$145,000	\$1,019,000
\$13,810,000	\$683,000	\$809,000	\$1,549,000	\$2,297,000	\$2,180,000

MARIN EMERGENCY RADIO AUTHORITY

c/o Novato Fire Protection District

95 Rowland Way, Novato, CA 94945

PHONE: (415) 878-2690 FAX: (415) 878-2660

WWW.MERAONLINE.ORG

DATE: September 12, 2018

TO: MERA Next Generation Project Oversight Committee

FROM: Ernest Klock, Operations Officer

SUBJECT: AGENDA ITEM D: NextGen Project Motorola Contract Change Order 5
Tiburon and Mill Valley Equipment, M3 Core, PA Functionality

This Contract Change Order number five (CCO#5) covers three items associated with the design of the Next Gen System and provides for a change in components not specified in the Motorola contract. The total cost for CCO#5 is \$0, however, the value of this work is estimated to be \$4,634,821.61. A detailed description of the services, equipment, and associated costs are included in the attached CCO#5 for the MERA Next Generation Radio System (Nextgen System). Attachments in CCO#5 provide supporting documentation including post-warranty services (System Upgrade Agreement II - SUAII) scope and cost. Decisions on these items should be made prior to completing the NextGen System design, or additional costs may be incurred. All of the foregoing items were presented to the Operations Working group at the September 5, 2018 meeting and the members present indicated support for the recommendation to proceed with the CCO.

Item 1 – Tiburon and Mill Valley Additional Equipment and SUAII - \$0

Addition of equipment, design, and SUAII services is proposed at no cost for the Tiburon and Mill Valley sites. These sites were not contemplated in Motorola's proposal and the resultant contract, however, coverage requirements were specified in the request for proposals for the NextGen System. These two additional sites were found to be necessary to provide contract coverage during early system design leading up to FCC licensing Motorola provided a letter dated February 13, 2018 describing their commitment around this item and the scope of CCO#5 is commensurate with that commitment.

Item 2 – Upgrade the Radio Core from M2 to M3 - \$0

Upgrade of the radio core from M2 to M3 is proposed with no loss in features or functionality and at no cost. The M3 core will provide future capability for connection to a backup Master Site without major hardware changes and will ensure the NextGen System radio core is consistent with surrounding Bay Area radio systems.

Item 3 – Addition of PA Functionality to Woodacre and San Rafael Dispatch - \$0

Addition of PA functionality to the Woodacre and San Rafael dispatch centers is proposed at no cost. One Conventional Channel Gateway (CCGW) will be added at each dispatch center. Installation and configuration of the CCGWs are included in this CCO#5.

Summary

If approved, CCO#5 will provide added redundancy and security for the NextGen System as well as to ensure that the system coverage requirements are met. This CCO scope includes all equipment, services,

design, warranty and post-warranty services (SUAI) necessary to implement the items described for a total cost of \$0 after discounts. Decision and/or addition of these items at a later date could expose MERA to additional costs as the design is approaching 50% and now is a good time to change directions.

Attachment 1 – February 13, 2018 Commitment Letter from Motorola

Attachment 2 – Motorola Contract Change Order #5

Motorola Solutions, Inc.
10680 Treena Street, #200
San Diego, CA 92131
U.S.A.

February 13, 2018

Ernest Klock
Assistant Director
Department of Public Works
County of Marin
3501 Civic Center Drive, Suite 304
San Rafael, Ca 94903

RE: Mill Valley & Tiburon Additional Sites

CC: Dave Jeffries

Dear Mr. Klock:

Motorola Solutions, Inc. ("Motorola") has agreed to include certain equipment and services at two additional sites (Mill Valley & Tiburon) to the System Design at no additional cost to MERA. This addition will be considered as part of the original contract and will allow MERA to conform to the RPC requirements while providing coverage consistent with the contract requirements.

The additional equipment and services will be fully described in a no cost Change Order that will be prepared and executed upon completion of the CDR. In addition, Motorola will agree that the additional equipment at the two additional sites will be covered by the proposed 15 year SUA II and maintenance services at no additional cost.

We thank you for the opportunity to do business with the County of Marin. Please contact your Project Manager, Kourosh Mostashari at 415-265-2155, or your Account Manager, Rodney Hughes at 805-390-7782 with any additional questions.

Sincerely,

MOTOROLA SOLUTIONS, INC.



Micah Applewhite
MSSSI Vice President

Change Order No. 005**Date:** 08/13/18**Project Name:** MERA Next Generation Radio System**Customer Name:** Marin County**Customer Project Mgr:** Ernest Klock**The purpose of this Change Order is to:**

Capture the following changes:

1. Addition of Tiburon and Mill Valley Water Tank sites, including all required radio and microwave hardware, engineering and installation services, and SUA II post-warranty services
2. Upgrade the radio system core to M3
3. Item #28 - Addition of PA functionality to Woodacre and San Rafael dispatch centers

Contract # 31701399**Contract Date:** 03/07/17

In accordance with the terms and conditions of the contract identified above between Marin County and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$ 34,337,451.06
Previous Change Order amounts for Change Order numbers <input type="text" value="0"/> through <input type="text" value="4"/>	\$ 2,777,880.00
This Change Order:	\$ 0.00
Existing Contract Credit:	\$ 0.00
Net Contract Impact of this Change Order:	\$ 0.00
New Contract Value:	\$ 37,115,331.06

Completion Date Adjustments

Original Completion Date:	3/27/2019
Current Completion Date prior to this Change Order:	3/27/2019
New Completion Date:	3/27/2019

Changes in Equipment: *(additions, deletions or modifications)* Include attachments if needed

Please refer to the attached equipment list

Changes in Services: *(additions, deletions or modifications)* Include attachments if needed**1. Addition of Tiburon and Mill Valley Water Tank sites, including all required radio and microwave hardware and services**

As per Motorola's commitment in November of 2017, two additional sites – namely Mill Valley Water Tank and Tiburon – will be considered as part of the original contract and will allow MERA to conform to the RPC requirements while providing coverage consistent with the contract requirements. For a detailed list of services, please refer to Section 5 of the Motorola's Next Generation Radio Contract for Marin County. For detailed list of post-warranty services, please refer to Section 12 of Motorola's Next Generation Radio Contract for Marin County

2. Upgrade the Radio Core to M3

Although the next generation radio contract calls out for an M2 core and there is no difference in radio functionality between the M2 and M3 cores, in order to make the MERA radio core consistent with the surrounding bay area radio systems, Motorola will provide MERA with an M3 core for the next generation radio system at no cost. The M3 core will provide in the future capability to connect to a backup Master Site without major hardware changes. Motorola calls this function DSR (Dynamic System Resiliency). In addition, the M3 is capable of multi-zone which allows connecting to other zones in the future

3. Item #28 - Addition of PA functionality to Woodacre and San Rafael dispatch centers

PA functionality will be added to the Woodacre and San Rafael dispatch by adding one CCGW at each dispatch center. Installation and configuration of the CCGWs are included in this Change Order

Schedule Changes: *(describe change or N/A)*

The project schedule will be finalized upon CDR approvals and is contingent upon CEQA and site construction timelines

Pricing Changes: *(describe change or N/A)*

Please refer to the attached price summary sheet

Customer Responsibilities: *(describe change or N/A)*

As Mill Valley Water Tank and Tiburon sites are treated as part of the original contract, please refer to Section 5 of the Motorola's Next Generation Radio Contract for Marin County for the details of Marin County's responsibilities

Payment Schedule for this Change Order:
(describe new payment terms applicable to this change order)

N/A

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

**Motorola Solutions,
Inc.**

By: _____
Printed Name: KENT MARTIN
Title: Regional Services Manager
Date: August 13, 2018

Reviewed by: Kourosh Mostashari

Motorola Solutions Project Manager

Customer

By: _____
Printed Name: _____
Title: _____
Date: _____

Date: August 13, 2018

BLANK PAGE


Addition of Tiburon and Mill Valley Water Tank RF Sites - LMR Equipment

Site Type	SUB SYS	BLOCK	APC	QTY	NOMENCLATURE	DESCRIPTION
Master Site	Tiburon	MASTER	877	2	UA00153AA	ADD: ASTRO 25 FDMA SITE LICENSE
Master Site	Tiburon	MASTER	877	2	UA00159AA	ADD: P25 PHASE 2 TDMA TRNG OP SITE LIC
Master Site	Tiburon	MASTER	877	2	UA00160AA	ADD: PHASE 2 DYNAMIC TG ASGNMT SITE LIC
Master Site	Tiburon	MASTER	877	26	UA00161AA	ADD: P25 PHASE 2 TDMA SW BASE RADIO LIC
Master Site	Tiburon	MASTER	877	12	UA00162AA	ADD: PHASE 2 DYNAMIC CH BASE RADIO LIC
RF Site	Tiburon	GTR8000	112	1	SQM015UM7054	GTR 8000 EXPANDABLE SITE SUBSYSTEM
RF Site	Tiburon	GTR8000	595	1	CA00717AA	ADD: ASTRO SYSTEM RELEASE 7.17
RF Site	Tiburon	GTR8000	112	1	CA00855AA	ADD: 700/800 MHZ
RF Site	Tiburon	GTR8000	595	4	CA01842AA	ADD: P25 TDMA SOFTWARE
RF Site	Tiburon	GTR8000	595	4	CA01902AA	ADD: P25 DYNAMIC CHANNEL SOFTWARE
RF Site	Tiburon	GTR8000	112	1	X305AC	ADD: QTY (5) GTR 8000 BASE RADIOS
RF Site	Tiburon	GTR8000	595	5	CA01193AA	ADD: IP BASED MULTISITE BASE RADIO SOFTWARE
RF Site	Tiburon	GTR8000	147	2	CA01706AA	ADD: ADD: GGM 8000 GATEWAY
RF Site	Tiburon	GTR8000	112	1	CA00862AA	ADD: SITE & CABINET RMC W/CAPABILITY OF 7-24 BRS
RF Site	Tiburon	GTR8000	112	1	CA01943AA	ADD:2ND BRANCH DIVERSITY
RF Site	Tiburon	GTR8000	112	1	CA00879AA	ADD: PRIMARY 6 PORT CAVITY COMBINER
RF Site	Tiburon	GTR8000	112	1	CA00882AA	ADD: 700 MHZ TX FILTER W/PMU
RF Site	Tiburon	GTR8000	112	2	CA01536AA	ADD: GPB 8000 REFERENCE DISTRIBUTION MODULE
RF Site	Tiburon	GTR8000	595	2	CA01537AA	ADD: REFERENCE DISTRIBUTION SOFTWARE
RF Site	Tiburon	GTR8000	112	1	X882AH	ADD: 7.5 FT OPEN RACK, 48RU
RF Site	Tiburon	GTR8000	112	1	CA02686AA	ADD: AC DC POWER DISTRIBUTION
RF Site	Tiburon	GTR8000	112	5	CA01953AA	ADD: POWER EFFICIENCY PACKAGE
RF Site	Tiburon	GTR8000	112	1	CA03111AA	ADD: CEC COMPLIANCE
RF Site	Tiburon	GTR8000	906	2	DS0900382702	GPS TIMING ANTENNA/RECEIVER W/ ADDTL FILTERING
RF Site	Tiburon	GTR8000	906	2	DS58534AAUB	MOUNTING KIT FOR 110033-03. GPS TIMING ANTENNA
RF Site	Tiburon	GTR8000	207	2	DSIX2L1M1DC48IG	SPD, HPD GPS DATA LINE, 48VDC, HARD WIRE WITH ISOLATED GROUNDING
RF Site	Tiburon	GTR8000	351	2	DS30C87465CO1	125FT OUTDOOR UV PROTECTED CABLE 6 PR, 22AWG DB15 CABLE
RF Site	Tiburon	GTR8000	112	1	SQM015UM7054	GTR 8000 EXPANDABLE SITE SUBSYSTEM
RF Site	Tiburon	GTR8000	595	1	CA00717AA	ADD: ASTRO SYSTEM RELEASE 7.17
RF Site	Tiburon	GTR8000	112	1	CA00855AA	ADD: 700/800 MHZ
RF Site	Tiburon	GTR8000	595	4	CA01842AA	ADD: P25 TDMA SOFTWARE
RF Site	Tiburon	GTR8000	595	2	CA01902AA	ADD: P25 DYNAMIC CHANNEL SOFTWARE
RF Site	Tiburon	GTR8000	112	1	X304AE	ADD: QTY (4) GTR 8000 BASE RADIOS
RF Site	Tiburon	GTR8000	595	4	CA01193AA	ADD: IP BASED MULTISITE BASE RADIO SOFTWARE
RF Site	Tiburon	GTR8000	112	1	CA00877AA	ADD: CABINET RMC FOR EXPANSION RACK
RF Site	Tiburon	GTR8000	112	1	CA00880AA	ADD: EXPANSION 6 PORT CAVITY COMBINER
RF Site	Tiburon	GTR8000	112	1	CA01058AA	ADD: 700/800 PHASING HARNESS
RF Site	Tiburon	GTR8000	112	2	CA00885AA	ADD: HIGH AVAILABILITY XHUB
RF Site	Tiburon	GTR8000	112	1	X882AH	ADD: 7.5 FT OPEN RACK, 48RU
RF Site	Tiburon	GTR8000	112	1	CA02686AA	ADD: AC DC POWER DISTRIBUTION
RF Site	Tiburon	GTR8000	112	4	CA01953AA	ADD: POWER EFFICIENCY PACKAGE
RF Site	Tiburon	GTR8000	112	1	CA03111AA	ADD: CEC COMPLIANCE
RF Site	Tiburon	GTR8000	112	1	SQM015UM7054	GTR 8000 EXPANDABLE SITE SUBSYSTEM
RF Site	Tiburon	GTR8000	595	1	CA00717AA	ADD: ASTRO SYSTEM RELEASE 7.17
RF Site	Tiburon	GTR8000	112	1	CA00855AA	ADD: 700/800 MHZ
RF Site	Tiburon	GTR8000	595	4	CA01842AA	ADD: P25 TDMA SOFTWARE
RF Site	Tiburon	GTR8000	112	1	X304AE	ADD: QTY (4) GTR 8000 BASE RADIOS
RF Site	Tiburon	GTR8000	595	4	CA01193AA	ADD: IP BASED MULTISITE BASE RADIO SOFTWARE
RF Site	Tiburon	GTR8000	112	1	CA00877AA	ADD: CABINET RMC FOR EXPANSION RACK
RF Site	Tiburon	GTR8000	112	1	CA00879AA	ADD: PRIMARY 6 PORT CAVITY COMBINER
RF Site	Tiburon	GTR8000	112	2	CA00885AA	ADD: HIGH AVAILABILITY XHUB
RF Site	Tiburon	GTR8000	112	1	X882AH	ADD: 7.5 FT OPEN RACK, 48RU
RF Site	Tiburon	GTR8000	112	1	CA02686AA	ADD: AC DC POWER DISTRIBUTION
RF Site	Tiburon	GTR8000	112	4	CA01953AA	ADD: POWER EFFICIENCY PACKAGE
RF Site	Tiburon	GTR8000	112	1	CA03111AA	ADD: CEC COMPLIANCE
RF Site	Tiburon	RACK	509	1	TRN7343	SEVEN AND A HALF FOOT RACK
RF Site	Tiburon	CCGW	147	1	SQM015UM0205	GGM 8000 GATEWAY
RF Site	Tiburon	CCGW	147	1	CA01619AA	ADD: DC POWER
RF Site	Tiburon	CCGW	147	1	CA02086AA	ADD: HIGH DENSITY ENH CONV GATEWAY
RF Site	Tiburon	NFM	469	1	F4544	SITE MANAGER ADVANCED
RF Site	Tiburon	NFM	382	1	F2463	RTU_PER_DEVICE_SW_LICENSES
RF Site	Tiburon	NFM	382	1	V839	RTU_SW_LIC_PER_NFM-RTU_I-O
RF Site	Tiburon	NFM	382	13	VA00312	RTU_SW_LIC_PER_GTR8000_MS_BR
RF Site	Tiburon	NFM	382	1	VA00300	RTU_SW_LIC_PER_RFDS
RF Site	Tiburon	RFDS	351	1	DS43783I01C48	CONTROL MONITORING UNIT, 796-824MHZ,DUAL DIVERSITY,ETHERNET,48VDC
RF Site	Tiburon	RFDS	351	1	DS43783I01T	TTA, 796-824MHZ, SINGLE / DUAL NETWORK, TEST PORT
RF Site	Tiburon	TX ANTENNA 1	351	1	DSSE414SWBPALDFD6	ENCLOSED DIPOLE, 11.5 DBD, ADJ BEAMWID, LOW PIM, PIP, 6DT, 746-960 MHZ
RF Site	Tiburon	TX ANT TO SURGE 1	351	1	DDN1078	78EZDM-M DIN MALE MOT CONNECTOR (MOTOROLA SPECIFIC)
RF Site	Tiburon	TX ANT TO SURGE 1	351	1	DS245174	245174COLD SHRKN FOR USE WITH 7/8" TO 3/8" AND 1/2" N OR DIN TYPE CONN
RF Site	Tiburon	TX ANT TO SURGE 1	908	200	DSAVA550	AVA5-50, COAXIAL CABLE, CORRUGATED COPPER,7/8 IN, BLACK PE JACKET
RF Site	Tiburon	TX ANT TO SURGE 1	351	5	DSSG7806B2A	SG78-06B2A GROUNDING KIT FOR 7/8 IN COAXIAL CABLE
RF Site	Tiburon	TX ANT TO SURGE 1	351	1	DSL55GRIP	L55GRIP 7/8" SUPPORT HOIST GRIP
RF Site	Tiburon	TX ANT TO SURGE 1	351	1	DDN1077	7-16IN DIN FEMALE CONNECTOR EZ-FIT FOR 7/8IN CABLE (MOTOROLA SPECIFIC)
RF Site	Tiburon	SURGE 1	207	1	DSTSXDPM8F	RF SPD, 698-2700MHZ DC BLOCK HIGH PWR, DIN FEM/MALE BI-DIR W/ BRACKET
RF Site	Tiburon	SURGE 1	207	1	DSGSAKITD	GROUND STRAP KIT - DIN
RF Site	Tiburon	SURGE TO ESS 1	351	25	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Tiburon	SURGE TO ESS 1	351	2	DDN1090	L4TDM-PSA 7-16 DIN MALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	TX ANTENNA 2	351	1	DSSE414SWBPALDFD6	ENCLOSED DIPOLE, 11.5 DBD, ADJ BEAMWID, LOW PIM, PIP, 6DT, 746-960 MHZ
RF Site	Tiburon	TX ANT TO SURGE 2	351	1	DDN1078	78EZDM-M DIN MALE MOT CONNECTOR (MOTOROLA SPECIFIC)
RF Site	Tiburon	TX ANT TO SURGE 2	351	1	DS245174	245174COLD SHRKN FOR USE WITH 7/8" TO 3/8" AND 1/2" N OR DIN TYPE CONN
RF Site	Tiburon	TX ANT TO SURGE 2	908	200	DSAVA550	AVA5-50, COAXIAL CABLE, CORRUGATED COPPER,7/8 IN, BLACK PE JACKET
RF Site	Tiburon	TX ANT TO SURGE 2	351	5	DSSG7806B2A	SG78-06B2A GROUNDING KIT FOR 7/8 IN COAXIAL CABLE
RF Site	Tiburon	TX ANT TO SURGE 2	351	1	DSL55GRIP	L55GRIP 7/8" SUPPORT HOIST GRIP
RF Site	Tiburon	TX ANT TO SURGE 2	351	1	DDN1077	7-16IN DIN FEMALE CONNECTOR EZ-FIT FOR 7/8IN CABLE (MOTOROLA SPECIFIC)
RF Site	Tiburon	SURGE 2	207	1	DSTSXDPM8F	RF SPD, 698-2700MHZ DC BLOCK HIGH PWR, DIN FEM/MALE BI-DIR W/ BRACKET
RF Site	Tiburon	SURGE 2	207	1	DSGSAKITD	GROUND STRAP KIT - DIN
RF Site	Tiburon	SURGE TO ESS 2	351	25	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Tiburon	SURGE TO ESS 2	351	2	DDN1090	L4TDM-PSA 7-16 DIN MALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	RX ANTENNA 1	351	1	DSCC80708T3	OMNI CORPORATE COLLINLEAR 8DBD 746-870MHZ 3 DEG DT PIM & 25KW PIP RATED
RF Site	Tiburon	ANT TO TTA 1	351	1	DDN1090	L4TDM-PSA 7-16 DIN MALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	ANT TO TTA 1	351	1	DS245174	245174COLD SHRKN FOR USE WITH 7/8" TO 3/8" AND 1/2" N OR DIN TYPE CONN
RF Site	Tiburon	ANT TO TTA 1	351	15	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Tiburon	ANT TO TTA 1	351	1	DDN1088	L4TDM-PSA TYPE N MALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	ANT TO TTA 1	207	1	DS245171	COLD SHRINK KIT 7/8" TO 1/2" & 3/8"
RF Site	Tiburon	TTA TO SURGE 1	351	200	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Tiburon	TTA TO SURGE 1	351	1	DDN1088	L4TDM-PSA TYPE N MALE PS FOR 1/2 IN CABLE

RF Site	Tiburon	TTA TO SURGE 1	207	1	DS245171	COLD SHRINK KIT 7/8" TO 1/2" & 3/8"
RF Site	Tiburon	TTA TO SURGE 1	351	1	DDN1089	L4TNF-PSA TYPE N FEMALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	TTA TO SURGE 1	351	5	DSSG1206B2A	SG12-06B2A 1/2IN SURE GROUND GROUNDING KIT
RF Site	Tiburon	TTA TO SURGE 1	351	1	DSL45GRIP	L4SGRIP SUPPORT HOIST GRIP 1/2" LDF
RF Site	Tiburon	TTA TO SURGE 1	207	1	DS1090501WA	RF SPD, 700-1000MHZ BROADBAND 15 VDC PASS NM ANT, NF EQUIP PIP, ASIG
RF Site	Tiburon	SURGE TO BCU 1	351	25	L1702	FSJ4-50B CABLE: 1/2" SUPERFLEX POLY JKT PER FOOT
RF Site	Tiburon	SURGE TO BCU 1	351	2	DDN9682	F4PNMV2-HC 1/2" TYPE N MALE PLATED CONNECTOR
RF Site	Tiburon	RX ANTENNA 2	351	1	DSCC80708T3	OMNI CORPORATE COLLINER 808D 746-870MHZ 3 DEG DT PIM & 25KW PIP RATED
RF Site	Tiburon	ANT TO TTA 2	351	1	DDN1090	L4TDM-PSA 7-16 DIN MALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	ANT TO TTA 2	351	1	DS245174	245174COLD SHRNK FOR USE WITH 7/8" TO 3/8" AND 1/2" N OR DIN TYPE CONN
RF Site	Tiburon	ANT TO TTA 2	351	15	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Tiburon	ANT TO TTA 2	351	1	DDN1088	L4TNM-PSA TYPE N MALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	ANT TO TTA 2	207	1	DS245171	COLD SHRINK KIT 7/8" TO 1/2" & 3/8"
RF Site	Tiburon	TTA TO SURGE 2	351	200	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Tiburon	TTA TO SURGE 2	351	1	DDN1088	L4TNM-PSA TYPE N MALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	TTA TO SURGE 2	207	1	DS245171	COLD SHRINK KIT 7/8" TO 1/2" & 3/8"
RF Site	Tiburon	TTA TO SURGE 2	351	1	DDN1089	L4TNF-PSA TYPE N FEMALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	TTA TO SURGE 2	351	5	DSSG1206B2A	SG12-06B2A 1/2IN SURE GROUND GROUNDING KIT
RF Site	Tiburon	TTA TO SURGE 2	351	1	DSL45GRIP	L4SGRIP SUPPORT HOIST GRIP 1/2" LDF
RF Site	Tiburon	SURGE	207	1	DS1090501WA	RF SPD, 700-1000MHZ BROADBAND 15 VDC PASS NM ANT, NF EQUIP PIP, ASIG
RF Site	Tiburon	SURGE TO BCU 2	351	25	L1702	FSJ4-50B CABLE: 1/2" SUPERFLEX POLY JKT PER FOOT
RF Site	Tiburon	SURGE TO BCU 2	351	2	DDN9682	F4PNMV2-HC 1/2" TYPE N MALE PLATED CONNECTOR
RF Site	Tiburon	TTA TEST TO SURGE	351	200	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Tiburon	TTA TEST TO SURGE	351	1	DDN1088	L4TNM-PSA TYPE N MALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	TTA TEST TO SURGE	207	1	DS245171	COLD SHRINK KIT 7/8" TO 1/2" & 3/8"
RF Site	Tiburon	TTA TEST TO SURGE	351	1	DDN1089	L4TNF-PSA TYPE N FEMALE PS FOR 1/2 IN CABLE
RF Site	Tiburon	TTA TEST TO SURGE	351	5	DSSG1206B2A	SG12-06B2A 1/2IN SURE GROUND GROUNDING KIT
RF Site	Tiburon	TTA TEST TO SURGE	351	1	DSL45GRIP	L4SGRIP SUPPORT HOIST GRIP 1/2" LDF
RF Site	Tiburon	SURGE	207	1	DS1090501WA	RF SPD, 700-1000MHZ BROADBAND 15 VDC PASS NM ANT, NF EQUIP PIP, ASIG
RF Site	Tiburon	SURGE TO BCU TEST	351	25	L1702	FSJ4-50B CABLE: 1/2" SUPERFLEX POLY JKT PER FOOT
RF Site	Tiburon	SURGE TO BCU TEST	351	2	DDN9682	F4PNMV2-HC 1/2" TYPE N MALE PLATED CONNECTOR
RF Site	Tiburon	DC POWER	0	1	DSTPS2084400002	FP216 -48/500 3 DC32 R12 4T2 4BW7, SP2 TRILOGY WITH RELAY RACK AND BATT BREAKERS/CABLES
RF Site	Tiburon	DC POWER	207	2	DS241119105	RECTIFIER, FLATPACK2 48/3000 HE
RF Site	Tiburon	DC POWER	207	5	DS263408	BLIND PANEL FP2 HE BLACK G1
RF Site	Tiburon	DC POWER	207	1	DS265504	ESI SERIES INVERTER, 48VDC INPUT, 120VAC OUTPUT, 2KVA/1600W
RF Site	Tiburon	DC POWER	207	1	DS502660	BREAKER 50A 1P AUX 5/16 BULLET
RF Site	Tiburon	DC POWER	207	1	DS298137	SNMP CARD FOR DELTA INVERTERS
RF Site	Tiburon	DC POWER	207	12	DSNSB210FT	BATTERY, 12V, HT 210AH RED NORTHSTAR
RF Site	Tiburon	DC POWER	0	4	DS505056	NYLON BATTERY STRAP 8 FT CAM BUCKLE FOR SEISMIC APPLICATIONS
RF Site	Tiburon	DC POWER	207	2	DS230700	KIT: BATTERY MONITOR 10M G1, BATTERY MONITOR CAN BUS NODE
RF Site	Tiburon	DC POWER	207	2	DS083E27487500	3A BIRCUIT BREAKER, SINGLE POLE, ONE PANEL POSITION
RF Site	Tiburon	DC POWER	207	1	DS0831061408	CIRCUIT BREAKER 5A SINGLE POLE
RF Site	Tiburon	DC POWER	207	4	DS0831061708	CIRCUIT BREAKER 20A SINGLE POLE
RF Site	Tiburon	DC POWER	207	6	DS502660	BREAKER 50A 1P AUX 5/16 BULLET
RF Site	Tiburon	DC POWER	0	1	DS321630	BREAKER 125A Kit, 2P, E-TRIP, 5/16 BULLET
RF Site	Tiburon	APM	351	1	DSAPM7487K248	ADVANCED POWER MONITOR, 740-870 MHZ, 36-60V DC (INC SINGLE COUPLER)
RF Site	Tiburon	APM	351	1	DSSP74964440DDFF1RU	ANT LINE COUPLER 740-960MHZ 40DB 4-PORTS SUIT APM748 AND APM8796
RF Site	Mill Valley	GTR8000	112	1	SQM01SUM7054	GTR 8000 EXPANDABLE SITE SUBSYSTEM
RF Site	Mill Valley	GTR8000	595	1	CA00717AA	ADD: ASTRO SYSTEM RELEASE 7.17
RF Site	Mill Valley	GTR8000	112	1	CA00855AA	ADD: 700/800 MHZ
RF Site	Mill Valley	GTR8000	595	4	CA01842AA	ADD: P25 TDMA SOFTWARE
RF Site	Mill Valley	GTR8000	595	4	CA01902AA	ADD: P25 DYNAMIC CHANNEL SOFTWARE
RF Site	Mill Valley	GTR8000	112	1	X305AC	ADD: QTY (5) GTR 8000 BASE RADIOS
RF Site	Mill Valley	GTR8000	595	5	CA01193AA	ADD: IP BASED MULTISITE BASE RADIO SOFTWARE
RF Site	Mill Valley	GTR8000	147	2	CA01706AA	ADD: ADD: GGM 8000 GATEWAY
RF Site	Mill Valley	GTR8000	112	1	CA00862AA	ADD: SITE & CABINET RMC W/CAPABILITY OF 7-24 BRS
RF Site	Mill Valley	GTR8000	112	1	CA01943AA	ADD:2ND BRANCH DIVERSITY
RF Site	Mill Valley	GTR8000	112	1	CA00879AA	ADD: PRIMARY 6 PORT CAVITY COMBINER
RF Site	Mill Valley	GTR8000	112	1	CA00882AA	ADD: 700 MHZ TX FILTER W/PMU
RF Site	Mill Valley	GTR8000	112	2	CA01536AA	ADD: GPB 8000 REFERENCE DISTRIBUTION MODULE
RF Site	Mill Valley	GTR8000	595	2	CA01537AA	ADD: REFERENCE DISTRIBUTION SOFTWARE
RF Site	Mill Valley	GTR8000	112	1	X882AH	ADD: 7.5 FT OPEN RACK, 48RU
RF Site	Mill Valley	GTR8000	112	1	CA02686AA	ADD: AC DC POWER DISTRIBUTION
RF Site	Mill Valley	GTR8000	112	5	CA01953AA	ADD: POWER EFFICIENCY PACKAGE
RF Site	Mill Valley	GTR8000	112	1	CA03111AA	ADD: CEC COMPLIANCE
RF Site	Mill Valley	GTR8000	906	2	DS0900382702	GPS TIMING ANTENNA/RECEIVER W/ ADDTL FILTERING
RF Site	Mill Valley	GTR8000	906	2	DSS8534AAUA8	MOUNTING KIT FOR 110033-03, GPS TIMING ANTENNA
RF Site	Mill Valley	GTR8000	207	2	DSIX2L1M1DC48IG	SPD, HPD GPS DATA LINE, 48VDC, HARD WIRE WITH ISOLATED GROUNDING
RF Site	Mill Valley	GTR8000	351	2	DS30C87465CO1	125FT OUTDOOR UV PROTECTED CABLE 6 PR, 22AWG DB15 CABLE
RF Site	Mill Valley	GTR8000	112	1	SQM01SUM7054	GTR 8000 EXPANDABLE SITE SUBSYSTEM
RF Site	Mill Valley	GTR8000	595	1	CA00717AA	ADD: ASTRO SYSTEM RELEASE 7.17
RF Site	Mill Valley	GTR8000	112	1	CA00855AA	ADD: 700/800 MHZ
RF Site	Mill Valley	GTR8000	595	4	CA01842AA	ADD: P25 TDMA SOFTWARE
RF Site	Mill Valley	GTR8000	595	2	CA01902AA	ADD: P25 DYNAMIC CHANNEL SOFTWARE
RF Site	Mill Valley	GTR8000	112	1	X304AE	ADD: QTY (4) GTR 8000 BASE RADIOS
RF Site	Mill Valley	GTR8000	595	4	CA01193AA	ADD: IP BASED MULTISITE BASE RADIO SOFTWARE
RF Site	Mill Valley	GTR8000	112	1	CA00877AA	ADD: CABINET RMC FOR EXPANSION RACK
RF Site	Mill Valley	GTR8000	112	1	CA00880AA	ADD: EXPANSION 6 PORT CAVITY COMBINER
RF Site	Mill Valley	GTR8000	112	1	CA01058AA	ADD: 700/800 PHASING HARNESS
RF Site	Mill Valley	GTR8000	112	2	CA00885AA	ADD: HIGH AVAILABILITY XHUB
RF Site	Mill Valley	GTR8000	112	1	X882AH	ADD: 7.5 FT OPEN RACK, 48RU
RF Site	Mill Valley	GTR8000	112	1	CA02686AA	ADD: AC DC POWER DISTRIBUTION
RF Site	Mill Valley	GTR8000	112	4	CA01953AA	ADD: POWER EFFICIENCY PACKAGE
RF Site	Mill Valley	GTR8000	112	1	CA03111AA	ADD: CEC COMPLIANCE
RF Site	Mill Valley	GTR8000	112	1	SQM01SUM7054	GTR 8000 EXPANDABLE SITE SUBSYSTEM
RF Site	Mill Valley	GTR8000	595	1	CA00717AA	ADD: ASTRO SYSTEM RELEASE 7.17
RF Site	Mill Valley	GTR8000	112	1	CA00855AA	ADD: 700/800 MHZ
RF Site	Mill Valley	GTR8000	595	4	CA01842AA	ADD: P25 TDMA SOFTWARE
RF Site	Mill Valley	GTR8000	112	1	X304AE	ADD: QTY (4) GTR 8000 BASE RADIOS
RF Site	Mill Valley	GTR8000	595	4	CA01193AA	ADD: IP BASED MULTISITE BASE RADIO SOFTWARE

RF Site	Mill Valley	GTR8000	112	1	CA00877AA	ADD: CABINET RMC FOR EXPANSION RACK
RF Site	Mill Valley	GTR8000	112	1	CA00879AA	ADD: PRIMARY 6 PORT CAVITY COMBINER
RF Site	Mill Valley	GTR8000	112	2	CA00885AA	ADD: HIGH AVAILABILITY XHUB
RF Site	Mill Valley	GTR8000	112	1	X882AH	ADD: 7.5 FT OPEN RACK, 48RU
RF Site	Mill Valley	GTR8000	112	1	CA02686AA	ADD: AC DC POWER DISTRIBUTION
RF Site	Mill Valley	GTR8000	112	4	CA01953AA	ADD: POWER EFFICIENCY PACKAGE
RF Site	Mill Valley	GTR8000	112	1	CA03111AA	ADD: CEC COMPLIANCE
RF Site	Mill Valley	RACK	509	1	TRN7343	SEVEN AND A HALF FOOT RACK
RF Site	Mill Valley	CCGW	147	1	SQM01SUM0205	GGM 8000 GATEWAY
RF Site	Mill Valley	CCGW	147	1	CA01619AA	ADD: DC POWER
RF Site	Mill Valley	CCGW	147	1	CA02086AA	ADD: HIGH DENSITY ENH CONV GATEWAY
RF Site	Mill Valley	NFM	469	1	F4544	SITE MANAGER ADVANCED
RF Site	Mill Valley	NFM	382	1	F2463	RTU_PER_DEVICE_SW_LICENSES
RF Site	Mill Valley	NFM	382	1	V839	RTU_SW_LIC_PER_NFM-RTU_I-O
RF Site	Mill Valley	NFM	382	13	VA00312	RTU_SW_LIC_PER_GTR8000_MS_BR
RF Site	Mill Valley	NFM	382	1	VA00300	RTU_SW_LIC_PER_RFD5
RF Site	Mill Valley	RFD5	351	1	DS43783J01C48	CONTROL MONITORING UNIT, 796-824MHZ,DUAL DIVERSITY,ETHERNET,48VDC
RF Site	Mill Valley	RFD5	351	1	DS43783J01T	TTA, 796-824MHZ, SINGLE / DUAL NETWORK, TEST PORT
RF Site	Mill Valley	TX ANTENNA 1	0	1	DSSC476HF1LDFD10	COLLINEAR OMNI ANTENNA, 6 DBD LOW PIM, 10 DEG DT, HD, 746-869 MHZ
RF Site	Mill Valley	TX ANT TO SURGE 1	351	1	DDN1078	78E2DM-M DIN MALE MOT CONNECTOR (MOTOROLA SPECIFIC)
RF Site	Mill Valley	TX ANT TO SURGE 1	351	1	DS245174	245174COLD SHRINK FOR USE WITH 7/8" TO 3/8" AND 1/2" N OR DIN TYPE CONN
RF Site	Mill Valley	TX ANT TO SURGE 1	908	200	DSAVA550	AVA5-50, COAXIAL CABLE, CORRUGATED COPPER,7/8 IN, BLACK PE JACKET
RF Site	Mill Valley	TX ANT TO SURGE 1	351	5	DSSG7806B2A	SG78-06B2A GROUNDING KIT FOR 7/8 IN COAXIAL CABLE
RF Site	Mill Valley	TX ANT TO SURGE 1	351	1	DSL55GRIP	L55GRIP 7/8" SUPPORT HOIST GRIP
RF Site	Mill Valley	TX ANT TO SURGE 1	351	1	DDN1077	7-16IN DIN FEMALE CONNECTOR EZ-FIT FOR 7/8IN CABLE (MOTOROLA SPECIFIC)
RF Site	Mill Valley	SURGE 1	207	1	DSTSXFMBF	RF SPD, 698-2700MHZ DC BLOCK HIGH PWR, DIN FEM/MALE BI-DIR W/ BRACKET
RF Site	Mill Valley	SURGE 1	207	1	DSGSAKITD	GROUND STRAP KIT - DIN
RF Site	Mill Valley	SURGE TO ESS 1	351	25	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Mill Valley	SURGE TO ESS 1	351	2	DDN1090	L4TDM-PSA 7-16 DIN MALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	TX ANTENNA 2	0	1	DSSC476HF1LDFD10	COLLINEAR OMNI ANTENNA, 6 DBD LOW PIM, 10 DEG DT, HD, 746-869 MHZ
RF Site	Mill Valley	TX ANT TO SURGE 2	351	1	DDN1078	78E2DM-M DIN MALE MOT CONNECTOR (MOTOROLA SPECIFIC)
RF Site	Mill Valley	TX ANT TO SURGE 2	351	1	DS245174	245174COLD SHRINK FOR USE WITH 7/8" TO 3/8" AND 1/2" N OR DIN TYPE CONN
RF Site	Mill Valley	TX ANT TO SURGE 2	908	200	DSAVA550	AVA5-50, COAXIAL CABLE, CORRUGATED COPPER,7/8 IN, BLACK PE JACKET
RF Site	Mill Valley	TX ANT TO SURGE 2	351	5	DSSG7806B2A	SG78-06B2A GROUNDING KIT FOR 7/8 IN COAXIAL CABLE
RF Site	Mill Valley	TX ANT TO SURGE 2	351	1	DSL55GRIP	L55GRIP 7/8" SUPPORT HOIST GRIP
RF Site	Mill Valley	TX ANT TO SURGE 2	351	1	DDN1077	7-16IN DIN FEMALE CONNECTOR EZ-FIT FOR 7/8IN CABLE (MOTOROLA SPECIFIC)
RF Site	Mill Valley	SURGE 2	207	1	DSTSXFMBF	RF SPD, 698-2700MHZ DC BLOCK HIGH PWR, DIN FEM/MALE BI-DIR W/ BRACKET
RF Site	Mill Valley	SURGE 2	207	1	DSGSAKITD	GROUND STRAP KIT - DIN
RF Site	Mill Valley	SURGE TO ESS 2	351	25	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Mill Valley	SURGE TO ESS 2	351	2	DDN1090	L4TDM-PSA 7-16 DIN MALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	RX ANTENNA 1	351	1	DSCC80708T5	OMNI, CORP COLLINEAR, 8 DBD, 746-870MHZ, 5DEG DT, PIM & 25KW PIP RATED
RF Site	Mill Valley	ANT TO TTA 1	351	1	DDN1090	L4TDM-PSA 7-16 DIN MALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	ANT TO TTA 1	351	1	DS245174	245174COLD SHRINK FOR USE WITH 7/8" TO 3/8" AND 1/2" N OR DIN TYPE CONN
RF Site	Mill Valley	ANT TO TTA 1	351	15	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Mill Valley	ANT TO TTA 1	351	1	DDN1088	L4TNM-PSA TYPE N MALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	ANT TO TTA 1	207	1	DS245171	COLD SHRINK KIT 7/8" TO 1/2" & 3/8"
RF Site	Mill Valley	TTA TO SURGE 1	351	200	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Mill Valley	TTA TO SURGE 1	351	1	DDN1088	L4TNM-PSA TYPE N MALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	TTA TO SURGE 1	207	1	DS245171	COLD SHRINK KIT 7/8" TO 1/2" & 3/8"
RF Site	Mill Valley	TTA TO SURGE 1	351	1	DDN1089	L4TNF-PSA TYPE N FEMALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	TTA TO SURGE 1	351	5	DSSG1206B2A	SG12-06B2A 1/2IN SURE GROUND GROUNDING KIT
RF Site	Mill Valley	TTA TO SURGE 1	351	1	DSL45GRIP	L45GRIP SUPPORT HOIST GRIP 1/2" LDF
RF Site	Mill Valley	TTA TO SURGE 1	207	1	DS1090501WA	RF SPD, 700-1000MHZ BROADBAND 15 VDC PASS NM ANT, NF EQUIP PIP, ASIG
RF Site	Mill Valley	SURGE TO BCU 1	351	25	L1702	FSI4-50B CABLE: 1/2" SUPERFLEX POLY JKT PER FOOT
RF Site	Mill Valley	SURGE TO BCU 1	351	2	DDN9682	F4PNMV2-HC 1/2" TYPE N MALE PLATED CONNECTOR
RF Site	Mill Valley	RX ANTENNA 2	351	1	DSCC80708T5	OMNI, CORP COLLINEAR, 8 DBD, 746-870MHZ, 5DEG DT, PIM & 25KW PIP RATED
RF Site	Mill Valley	ANT TO TTA 2	351	1	DDN1090	L4TDM-PSA 7-16 DIN MALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	ANT TO TTA 2	351	1	DS245174	245174COLD SHRINK FOR USE WITH 7/8" TO 3/8" AND 1/2" N OR DIN TYPE CONN
RF Site	Mill Valley	ANT TO TTA 2	351	15	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Mill Valley	ANT TO TTA 2	351	1	DDN1088	L4TNM-PSA TYPE N MALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	ANT TO TTA 2	207	1	DS245171	COLD SHRINK KIT 7/8" TO 1/2" & 3/8"
RF Site	Mill Valley	TTA TO SURGE 2	351	200	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Mill Valley	TTA TO SURGE 2	351	1	DDN1088	L4TNM-PSA TYPE N MALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	TTA TO SURGE 2	207	1	DS245171	COLD SHRINK KIT 7/8" TO 1/2" & 3/8"
RF Site	Mill Valley	TTA TO SURGE 2	351	1	DDN1089	L4TNF-PSA TYPE N FEMALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	TTA TO SURGE 2	351	5	DSSG1206B2A	SG12-06B2A 1/2IN SURE GROUND GROUNDING KIT
RF Site	Mill Valley	TTA TO SURGE 2	351	1	DSL45GRIP	L45GRIP SUPPORT HOIST GRIP 1/2" LDF
RF Site	Mill Valley	SURGE	207	1	DS1090501WA	RF SPD, 700-1000MHZ BROADBAND 15 VDC PASS NM ANT, NF EQUIP PIP, ASIG
RF Site	Mill Valley	SURGE TO BCU 2	351	25	L1702	FSI4-50B CABLE: 1/2" SUPERFLEX POLY JKT PER FOOT
RF Site	Mill Valley	SURGE TO BCU 2	351	2	DDN9682	F4PNMV2-HC 1/2" TYPE N MALE PLATED CONNECTOR
RF Site	Mill Valley	TTA TEST TO SURGE	351	200	L1705	LDF4-50A CABLE: 1/2" LDF HELIAX POLY JKT PER FOOT
RF Site	Mill Valley	TTA TEST TO SURGE	351	1	DDN1088	L4TNM-PSA TYPE N MALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	TTA TEST TO SURGE	207	1	DS245171	COLD SHRINK KIT 7/8" TO 1/2" & 3/8"
RF Site	Mill Valley	TTA TEST TO SURGE	351	1	DDN1089	L4TNF-PSA TYPE N FEMALE PS FOR 1/2 IN CABLE
RF Site	Mill Valley	TTA TEST TO SURGE	351	5	DSSG1206B2A	SG12-06B2A 1/2IN SURE GROUND GROUNDING KIT
RF Site	Mill Valley	TTA TEST TO SURGE	351	1	DSL45GRIP	L45GRIP SUPPORT HOIST GRIP 1/2" LDF
RF Site	Mill Valley	SURGE	207	1	DS1090501WA	RF SPD, 700-1000MHZ BROADBAND 15 VDC PASS NM ANT, NF EQUIP PIP, ASIG
RF Site	Mill Valley	SURGE TO BCU TEST	351	25	L1702	FSI4-50B CABLE: 1/2" SUPERFLEX POLY JKT PER FOOT
RF Site	Mill Valley	SURGE TO BCU TEST	351	2	DDN9682	F4PNMV2-HC 1/2" TYPE N MALE PLATED CONNECTOR
RF Site	Mill Valley	DC POWER	0	1	DSTP52084400002	FP216 -48/500 3 DC32 R12 4T2 4BW7, SP2 TRILOGY WITH RELAY RACK AND BATT BREAKERS/CABLES
RF Site	Mill Valley	DC POWER	207	2	DS241119105	RECTIFIER, FLATPACK2 48/3000 HE
RF Site	Mill Valley	DC POWER	207	5	DS236408	BLIND PANEL FP2 HE BLACK G1
RF Site	Mill Valley	DC POWER	207	12	DSNSB210FT	BATTERY, 12V, HT 210AH RED NORTHSTAR
RF Site	Mill Valley	DC POWER	0	6	DSS05056	NYLON BATTERY STRAP 8 FT CAM BUCKLE FOR SEISMIC APPLICATIONS
RF Site	Mill Valley	DC POWER	207	3	DS230700	KIT: BATTERY MONITOR 10M G1, BATTERY MONITOR CAN BUS NODE
RF Site	Mill Valley	DC POWER	207	2	DS083E27487500	3A CIRCUIT BREAKER, SINGLE POLE, ONE PANEL POSITION
RF Site	Mill Valley	DC POWER	207	2	DS0831061708	CIRCUIT BREAKER 20A SINGLE POLE
RF Site	Mill Valley	DC POWER	207	6	DSS02660	BREAKER 50A 1P AUX 5/16 BULLET
RF Site	Mill Valley	APM	351	1	DSAPM7487K248	ADVANCED POWER MONITOR, 740-870 MHZ, 36-60V DC (INC SINGLE COUPLER)
RF Site	Mill Valley	APM	351	1	DSSP74964440DF1RU	ANT LINE COUPLER 740-960MHZ 40DB 4-PORTS SUIT APM748 AND APM8796

Addition of Tiburon and Mill Valley Water Tank RF Sites - Microwave Equipment

							
Item	Part Number	Description	BIG ROCK	MILL VALLEY	TIBURON	SAN PEDRO	WOLFBACK RIDGE
1.00		9500 MPR Microwave Switching Shelf (MSS)					
1.01	3EM22715AH	9500 MPR Shelf Kit w/Alarm FAN Evo-HSv3	1	1	1	1	1
1.02	3EM24105AA	Fan Alarm Cable - 25 foot	1	1	1	1	1
1.03	3DB19017AB	Ethernet Access Module (v2) w/8 GbE port	4	2	4	4	4
1.04	3DB18163AB	MSS Slot Cover - Blank Plate 1/2H	2	4	2	2	2
1.05	3DB23386AEAB	9500 MPR R8.0 uSD Card for CorEvo-10G ICS02	2	2	2	1	2
1.06	3DB18788BA	CorEvo-10G	2	2	2	1	2
1.07	3DB18970BMBB	9500 MPR R8.0 SW Electronic Delivery Kit ICS02	1	1	1	1	1
2		9500 MPR Microwave Packet Transceiver (MPT)					
2.00	3EM24238AA	MPT-HL Shelf Kit Single T-R	1		2	1	
2.01	3EM24238AB	MPT-HL Shelf Kit Dual T-R		1			
2.02	3DB76050AA	MPT-HLC XCVR 11 GHz (10700 - 11700)		2			2
2.03	3DB76050EA	MPT-HLC XCVR 11 GHz HP TX HIGH (TX 11200 - 11700, RX 10700 - 11700)	1		2	1	
3		9500 MPR RTUs - per ODU/RF Transceiver/ Upgrade					
3.00	3EM23068ADAA	RTU 160Mbps TRX Capacity	1	2	2	1	2
3.01	3MU00086AAAA	9500 MPR MSP Ring RTU	1	1	1	1	1
4		9500 MPR Microwave Packet Transceiver Accessories					
4.00	3EM23465AA	6/11 GHz Hot Standby 1:10 Coupler Diplexer Bracket		1			1
4.01	3EM23465AC	6/11 GHz 1+0 (Non-Standby) Diplexer Bracket	1		2	1	
4.02	3EM24188BA	11 GHz Hot Standby 1:10 Coupler Diplexer Clamp and Isolator Kits		1			1
4.03	3EM24188BC	11 GHz 1+0 (Non-Standby) Diplexer Clamp and Isolator Kits	1		2	1	
4.04	3EM24081AA	RF Diplexer Filter 10700-11700, 30 MHz	1	1	2	1	1
4.05	1AB077940017	Diplexer to Transition Cable Assy 304.8mm 12 Inch	1	1	1	1	1
4.06	1AB077940018	Diplexer to Transition Cable Assy 381mm 15 Inch	1		1	1	
4.07	3EM23511AF	Diplexer Transition Assy A2 (11 Ghz) Position Initial Kit	1	1	1		1
4.08	3EM23511AG	Diplexer Transition Assy A3 (11 Ghz) Position Add-On Kit			1	1	
4.09	3DH04122HN	Flange Adapter CPR-90 1PORT, 11Ghz	1	1	2	1	1
4.10	3EM23141AC	SFP Copper Cable, 1.5 M	1		1	1	
4.11	3EM23141AG	SFP Copper Cable, 2.0 M	1	2	1	1	2
5		Racks and Accessories					
5.00	3EM13317AB	Power Distribution Panel w/Fuse Alarm	1	1	1	1	1
5.01	694-9000-006	Standard Rack, 7 ft tall, 19 inch wide	1	1	1	1	1
6.00		Antenna/Waveguide					
6.00	10039985	SC3-W100AC - 3ft Hi Perf, CPR90G, Single Pol Ant., Includes Radome, NO struts	0	1	1	1	1
6.01	10045242	SU4-107DC1S1T - 4' Hi Perf, CPR90G, Single Pol, Slim Line Ant., Includes Radome (Teflon), 1 strut			1		
6.02	409082880	UHX6-107-P3A/K - 6' Hi Perf, CPR90G, Dual Pol Ant., Includes Radome (Teglar), 1 inboard strut	1				
6.03	1AF28451AAAA	Tieback Steel - Bulk Angle 4" X 4" X ¼" x 20' (ANG414)	1	1	2	2	2
6.04	10031053	Kit Sway Bar 8-12ft Refl (SMA-SK-60-3000A)					
6.05	815487-001	Standard Elliptical Waveguide E105 (10.0 - 11.7 GHz)	66	138	233	45	57
6.06	399503-101	Connector, Tunable (C90-105TG)	1	1	2	1	1
6.07	399503-103	Connector, Non-Tunable (top) (C90-105FG)	1	1	2	1	1
6.08	916533-108	Hoisting Grip (HOIST1-105L) - Lace-up (E105,E78)	1	1	2	1	1
6.09	921234-108	Grounding Kit - 60in wire, E105 (GKIT-60-105)	3	3	6	3	3
6.10	920981-007	Hanger Kit for E105, 7/8in coax (CLAMP-105) (10 pack, bolt-on)	5	5	8	4	4
6.11	ANGLE-CLPI)	Angle Member Adapter Kit, 3/8in Stainless Steel (ANGLE-CLPI) (10 pack)	1	1	1	1	1
6.12	CEIL12-5I	Ceiling Adapter Kit, 12in (CEIL12-5I, 514608-003) (5 pack) - waveguide only	1	1	2	1	1
6.13	915006-W	Hardware Kit, HDWK3/8-16X1, 3/8" – 16 x 1" bolt (915006) - 10 each lock washers, hex nuts & fillister head screws	5	5	8	4	4
6.14	400130	Pressure Window (WPW-090EP) - mates to CPR90G	1	1	2	1	1
6.15	400124	2ft Twistflex (TF090-CC1-024I) - CPR90G/CPR90G	1	1	2	1	1
6.16	915665	4in Boot with 1 Hole for E105 (BOOT4-105)	1	1	2	1	1
6.17	10042194	APD20-D-35XH0R00S1 120v, 3-5psi, Lo psi alm, 10 day purge, < 7800' 6-12GHz	1	1	1	1	1
6.18	20040835	Dehydrator Wall Shelf for APD20 (20040835)	1	1	1	1	1
6.19	920204-W	Gas Distribution Manifold, 4 Port, 0-15PSIG (920204)	1	1	1	1	1
6.20	409081635	UNIV ADJ LEG MT- UP TO 10 3/4 LEG (Ant. Pipe Mount)	1	1	2	2	2
6.00							

M3 Core Equipment List

SHIP TO	SUB SYS	BLOCK	QTY	NOMENCLATURE	DESCRIPTION
Master Site	EOF	MASTER	1	SQM01SUM0273	MASTER SITE CONFIGURATION
Master Site	EOF	MASTER	1	CA02832AB	ADD: M3 REDUNDANT ZONE (1-150 SITES)-1ST ZONE
Master Site	EOF	MASTER	1	CA03118AA	ADD: M3 - 1ST ZONE REDUNDANT HW

Addition of PA Functionality at Woodacre and San Rafael Dispatch

System	Site	SysSeg	Item Num	Total Qty	Nomenclature	Description
PA FUNCTIONALITY	WOODACRE AND SAN RAFAEL DISPATCH	CCGW	12a	2	CA01619AA CREDIT	ADD: DC POWER
PA FUNCTIONALITY	WOODACRE AND SAN RAFAEL DISPATCH	CCGW	12b	2	CA02086AA CREDIT	ADD: HIGH DENSITY ENH CONV GATEWAY

	Equipment Total	Services	Warranty and Post-Warranty Services
1. Addition of Mill Valley Water Tank and Tiburon Sites to the System Design	\$ 2,367,875.50	\$ 1,181,849.50	\$ 944,311.50
2. Upgrade Radio System Core to M3	\$ 114,000.00	\$ -	\$ -
3. Item #28 - Addition of PA Functionality to Woodacre and San Rafael Dispatch Centers	\$ 21,498.00	\$ 5,287.11	\$ -
TOTAL	\$ 2,503,373.50	\$ 1,187,136.61	\$ 944,311.50

	List Price	After Discount
Equipment	\$ 2,503,373.50	0.00
Services	\$ 1,187,136.61	0.00
Warranty and Post-Warranty Services	\$ 944,311.50	0.00
Total	\$ 4,634,821.61	0.00
System Discount	N/A	
Final Price		0.00

MARIN EMERGENCY RADIO AUTHORITY

c/o Novato Fire Protection District

95 Rowland Way, Novato, CA 94945

PHONE: (415) 878-2690 FAX: (415) 878-2660

WWW.MERAONLINE.ORG

DATE: September 12, 2018

TO: MERA Next Generation Project Oversight Committee

FROM: Ernest Klock, Operations Officer

SUBJECT: AGENDA ITEM E: NextGen Project Motorola Contract Change Order 6
Sonoma Mountain, Site Readiness, Equipment Spares

This Contract Change Order number six (CCO#6) covers nine items associated with the design of the Next Gen System and provides for spare components not specified in the Motorola contract. The cost of CCO#6 after discounts is \$687,675.95, which does not include taxes on equipment at 9% for San Rafael estimated at \$24,000 for a total cost of \$711,675.95. A detailed description of the services, equipment, and associated costs are included in the attached CCO#6 for the MERA Next Generation Radio System (Nextgen System). Appendices A through C provide supporting documentation including post-warranty services (System Upgrade Agreement II - SUAII) scope and cost. Decisions on these items should be made prior to completing the NextGen System design, or additional costs may be incurred. All of the foregoing items were presented to the Operations Working group at the September 5, 2018 meeting and the members present indicated support for the recommendation to proceed with the CCO.

Item 1 - Sonoma Mountain Site - \$182,000

Addition of equipment, design, and SUAII services is proposed for the Sonoma Mountain site such that Microwave connectivity may be provided for the NextGen System.

The NextGen System RFP provided an array of sites to consider for proposers. Motorola submitted a proposal for a microwave path from Tomales to OTA that was based on simulations as physical path surveys are not conducted for proposals unless required. Later, during detailed design, physical path surveys revealed that the OTA path was blocked by terrain and Sonoma Mountain is the most cost-effective solution. Additionally, the system network design has already been presented and approved through the Regional Planning Committee FCC licensing process which included the Sonoma Mountain link, and so time and expense would need to be spent to make a change from the Sonoma Mountain solution. Per Motorola contract section 5.14.4.1, final microwave design is contingent on physical path surveys and MERA is obligated to fund these items.

Item 2 - UEM and Zone Watch licenses - \$40,000

Addition of one UEM and one Zone Watch license is proposed as only one UEM and one Zone Watch license was required by the RFP and included in the Motorola contract. The additional licenses will allow for monitoring of the NextGen System at two locations simultaneously, which will facilitate maintenance and this item is recommended.

Item 3 - Site-Ready Services and Equipment - \$406,000

Addition of Site-Ready services and equipment is proposed in order to prepare for installation of NextGen System components in existing equipment enclosures.

During the RFP phase, preliminary site walks were conducted by County Staff and the Motorola proposal team. These site walks were not of sufficient length to determine the nature and extent of work to relocate T-band equipment and make room for NextGen equipment as this level of effort is not typical for a proposal. The RFP did not require detailed site studies for the proposal (such as preparation of floor plans in Appendix B) and so pricing was not included. While section 6 of the Motorola Contract does indicate generally that the existing T-band system will remain untouched while the NextGen System is installed, Table 5-15 of the Motorola Contract places “Site-Readiness” as a MERA responsibility and clearly delineates responsibility in several sections. County Radio Communication staff does not have the expertise to perform this work and so the scope of work in Appendix B for Site Readiness is recommended.

Item 4- Redundant Voice Logging Equipment - \$157,000

Addition of redundant voice logging equipment (NICE) is proposed as only one voice logger with no backup was included in the Motorola contract. Voice logging is used to capture voice communications and often used to support emergency personnel in operations and after action reporting so redundancy provides backup. Due to the need for redundant voice logging to ensure data is available, this item is recommended.

Item 5 - Jail BDA Backup Power - \$10,000

Addition of battery backup for the County Jail BDA system is proposed as no battery backup was either required in the RFP nor provided for in the Motorola Contract. The jail BDA system is supported by an emergency generator, but the battery backup maintains functionality of the BDA system in the event of generator failure. Due to the need for battery backup to ensure operation of the Jail BDA system, this item is recommended.

Item 6 - Dispatch Console Speakers - \$21,000

Addition of two additional dispatch console speakers is proposed per the table on page 7 of CCO#6. The Motorola Contract included two speakers for each dispatch position, where existing dispatch positions may have as many as three or four. While two speakers may be sufficient, it is recommended to proceed with this item so that the various MERA agencies may choose additional speakers if needed.

Item 7 - Upgrade Pagers to Time Division Multiple Access (TDMA) - \$30,000

The upgrade to TDMA mode of the 150 Unication pagers purchased as part of the contract is proposed to ease channel use of pager devices for the NextGen System. Frequency division multiple access (FDMA) was originally proposed as a replacement because TDMA for the specified pagers did not exist at the time of proposal. However, FDMA would occupy double the channels needed - leading to radio traffic concerns. This item is recommended because the channel use concern is remedied if TDMA is used.

Item 8 - NAS Backup Server - \$1,500

Addition of one NAS Backup Server is proposed as no radio system backup capability was included in the original contract. While “This CCO does not capture the cost of turn up, configuring, and

installation of the spares”, the scope of work for this item is anticipated to be a minor cost (1-2 hours of technician time) and so the addition of one NAS Backup Server is recommended.

Item 9 - Spare VMS Server - \$26,000

Addition of one VMS Server is proposed to be used as a “pre-configured” spare in the event that the main VMS Server fails and a quick replacement is needed. Keeping this spare at hand will minimize downtime for the NextGen System in the event of failure of this component. While “This CCO does not capture the cost of turn up, configuring, and installation of the spares”, the scope of work for this item is anticipated to be a minor cost (1-2 hours of technician time) and so the addition of one VMS Server is recommended.

Summary

If approved, CCO#6 will provide added redundancy and security for the NextGen System. This CCO scope includes all equipment, services, design, warranty and post-warranty services (SUAIL) necessary to implement the items described for a total cost of \$687,675.95 after discounts. Decision and/or addition of some of these items (Sonoma Mountain) at a later date could expose MERA to additional costs as the design is approaching 50% and now is a good time to change directions.

Attachment: Motorola Contract Change Order #6 with Appendices

Change Order No. 06**Date:** 08/21/18**Project Name:** MERA Next Generation Radio System**Customer Name:** Marin County**Customer Project Mgr:** Ernest Klock**The purpose of this Change Order is to:**

Capture the following changes:

1. Item #2 - Addition of Sonoma site, including all required hardware and design and implementation services, and warranty and post-warranty services
2. Item #8 - Addition of one extra UEM and Zone Watch license
3. Item #18 - Addition of "Site Readiness" to Motorola's Scope of Work
4. Item #20 and #21 - Addition of redundancy to the NICE radio logging recorder
5. Item #23 - Addition of 12-hour battery back-up to the jail BDA system
6. Item #26 - Addition of two MCC7500 dispatch console speakers (except EOF)
7. Item #29 - Addition of TDMA feature to 150 Unication G4 Pagers
8. Item #32 - Addition of NAS backup server for the radio system
9. Item #36 - Addition of a spare VMS server

Contract # 31701399**Contract Date:** 03/07/17

In accordance with the terms and conditions of the contract identified above between Marin County and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$ 34,337,451.06
Previous Change Order amounts for Change Order numbers <input type="text" value="0"/> through <input type="text" value="5"/>	\$ 2,777,880.00
This Change Order:	\$ 687,675.95
Existing Contract Credit:	\$ 0.00
Net Contract Impact of this Change Order:	\$ 687,675.95
New Contract Value:	\$ 37,803,007.01

Completion Date Adjustments

Original Completion Date:	3/27/2019
Current Completion Date prior to this Change Order:	3/27/2019
New Completion Date:	3/27/2019

Changes in Equipment: *(additions, deletions or modifications)* Include attachments if needed

Please refer to the attached equipment list

Changes in Services: *(additions, deletions or modifications)* Include attachments if needed

Please refer to the attached Scope of Work (SOW) document

Schedule Changes: *(describe change or N/A)*

The project schedule will be finalized upon CDR approvals and is contingent upon CEQA and site construction timelines

Pricing Changes: *(describe change or N/A)*

Please refer to the attached pricing summary sheet
Please note that applicable CA taxes has not been applied to equipment pricing

Customer Responsibilities: *(describe change or N/A)*

Please refer to the attached Scope of Work (SOW) document

Payment Schedule for this Change Order:
(describe new payment terms applicable to this change order)

The Payment milestone plan for this Change Order is the following:

1. 25% of the Change Order Price upon change order execution
2. 65% of the Change Order Price upon shipment of equipment
3. 5% of the Change Order Price upon completion of installation (site by site)
4. 5% of the Change Order Price upon final system acceptance

If Subscribers are purchased, 100% of the Subscriber Contract Price will be invoiced upon shipment (as shipped).

Motorola may make partial shipments of Equipment and will request payment upon shipment of such Equipment. In addition, Motorola will invoice for installations completed on a site-by-site basis or when professional services are completed, when applicable. The value of the Equipment shipped/services performed will be determined by the value of the shipped/services performed as a percentage of the total milestone value. Unless otherwise specified, contract discounts are based upon all items proposed and overall System package. For invoicing purposes only, discounts will be applied proportionately to the FNE and Subscriber Equipment values to total Contract Price. Overdue invoices will bear simple interest at the maximum allowable rate.

For Lifecycle Support Plan and Subscription Based Services:

Motorola will invoice Customer annually in advance of each year of the plan. The annual warranty and post-warranty services costs quoted in this Change Order (Appendix D of the attachment) is in addition to the original contract's annual costs of tech support and infrastructure replacement, SUA II, and Nokia's Maintenance and Upgrade Program for the MPR 9500 system.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

**Motorola Solutions,
Inc.**

Customer

By: _____
Printed Name: KENT MARTIN
Title: Regional Services Manager
Date: August 21, 2018

By: _____
Printed Name: _____
Title: _____
Date: _____

Reviewed by: Kourosh Mostashari

Motorola Solutions Project Manager

Date: August 21, 2018

BLANK PAGE

CHANGE ORDER #6 ATTACHMENT

AUGUST 21, 2018



TABLE OF CONTENTS

Change Order #6 Attachment	2
APPENDIX A – Site Readiness Statement of Work	7
Introduction	7
San Pedro	7
Tiburon	11
Dollar Hill	14
Pt. Reyes	17
Stewart Point	20
Mt. Barnabe	23
Big Rock	26
Sonoma	29
APPENDIX B – Equipment List	31
APPENDIX C – Pricing Summary	33

CHANGE ORDER #6 ATTACHMENT

The following changes have been captured in Change Order #6:

1. Item #2 - Addition of Sonoma site, including all required hardware and design and implementation services, and warranty and post-warranty services.
2. Item #8 - Addition of one extra UEM and Zone Watch license.
3. Item #18 - Addition of “Site Readiness” to Motorola’s Scope of Work.
4. Item #20 and #21 - Addition of redundancy to the NICE radio logging recorder.
5. Item #23 - Addition of 12-hour battery back-up to the jail BDA system.
6. Item #26 – Addition of two MCC7500 dispatch console speakers (except EOF)
7. Item #29 - Addition of TDMA feature to 150 Unication G4 Pagers.
8. Item #32 - Addition of NAS backup server for the radio system.
9. Item #36 - Addition of a spare VMS server.



1. Item #2 - Addition of Sonoma site, including all required hardware and services

As per section 5.14.4.1 Finalize Backhaul System Design –Table 5-14 Responsibility Matrix of the contract, the final design of the microwave system is contingent upon the result of physical path surveys. The survey results revealed that the microwave path between Tomales and OTA suffered from terrain blockage as per the below image from the physical path survey performed by NOKIA. Therefore, an additional microwave node, namely Sonoma, is required to connect the two end points. Sonoma is currently included in the final microwave design as per the below network diagram. An additional benefit of adding Sonoma to the radio system design is to retain all the conventional resources at Sonoma, which includes the 700 MHz Mutual Aid simulcast conventional system.

TOMALES TO OTA BROADCASTING
MILE 5.85 - CONTROLLING HILL




The detailed equipment list for Sonoma has been provided in Appendix B.

The revised microwave system map has been provided in next page.

Summary of services included for this item is similar to what's listed in section 5.14.6.1 of Motorola's Next Generation Radio Contract for Marin County.

Summary of post-warranty services for this item is similar to what's listed in section 12.5 of Motorola's Next Generation Radio Contract for Marin County.



2. Item #8 - Addition of one extra UEM and Zone Watch license

One additional UEM and Zone Watch license has been added to the equipment list – Appendix B. This will provide the functionality of monitoring the radio system at two locations simultaneously.


3. Item #18 - Addition of “Site Readiness” to Motorola’s Scope of Work

Please refer to Appendix A for the Site Readiness Scope of Work (SOW) statement. Equipment list is provided in Appendix B.

4. Item #20 and #21 - Addition of redundancy to the NICE radio logging recorder

The NICE redundant radio logging solution was recommended as an option in Section 5.3-C of the contract. The following lists the components of a complete NICE redundant logging solution:

- Parallel 120 Channel Motorola IP Loggers for V7.17 (qty 2)
- Dual LBS (Logging Backup Servers-(qty2) ; note, Storage Center name was changed to LBS
- Audio Archive function
- SQL Database Backup function
- Dedicated Inform Server on the CEN
- Resilient Inform Server on the CEN



5. Item #23 - Addition of 12-hour battery back-up to the jail BDA system

A 12-hour battery backup, including installation services, will be added to the jail BDA system. Equipment list is provided in Appendix B.

6. Item #26 – Addition of two MCC7500 dispatch console speakers (except EOF)

Additional MCC7500 dispatch console speakers will be added to the dispatch positions as per the below table:

Dispatch Sites	Speakers Added
Marin Backup Center (2 console positions)	4
Novato PD (3 console positions)	6
San Rafael PD (4 console positions)	8
County Fire - Woodacre (3 console positions)	6
Fairfax PD (1 console position)	2
County Jail (1 console position)	2
Radio Shop (1 console position)	2
EOF (16 console positions)	16
TOTAL	46

7. Item #29 - Addition of TDMA feature to 150 Unication G4 Pagers

Quantity of 150 Unication G4 pagers will be upgraded with TDMA functionality.

8. Item #32 - Addition of NAS backup server for the radio system

A radio system NAS backup server has been added to the equipment list in Appendix B. This Change Order does not capture the cost of turn up, configuring, or installation of the spares.

9. Item #36 - Addition of a spare VMS server

A spare VMS server has been added to the equipment list in Appendix B. This Change Order does not capture the cost of turn up, configuring, or installation of the spares.

APPENDIX A – SITE READINESS STATEMENT OF WORK

INTRODUCTION

Motorola has performed detailed site audits in order to identify deficiencies at the existing sites. Motorola identified that installation of new equipment will not be feasible due to space constraints at 8 sites (Pt. Reyes, Stewart Pt., Mt. Barnabe, Big Rock, San Pedro, Dollar Hill, Tiburon, Sonoma). This document details the scope of work for preparing these sites for the installation of the new radio system equipment.

SAN PEDRO

1. Marin radio shop perform baseline measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.
2. Relocate legacy Transmit combiners to right against the wall. Short combiner would be located below the dehydrator. New Coax required from the Quantar to combiners new location.

TBAND Impact: Up to 4 hours transmit antenna off the air, reduced outbound coverage.
3. Relocate Legacy Controller / RX Multicoupler rack (Row 1 Rack 3) 3” to the right to make room for the 25.5” width new DC plant.

TBAND Impact: Equipment should be able to be moved short distance without powering down. No planned impact.
4. Install new DC plant in location of existing Microwave DC plant. Connect existing legacy equipment to new DC plant.


TBAND Impact: Microwave can run on battery backup. Site off air for up to 1 hour when moving Quantars from old to new DC plant (when moving the 125A distribution circuit).
5. After T-Band equipment is moved, Marin radio shop re-perform measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.
6. Remove legacy LMR DC plant.

7. Install new Microwave Rack next to the new DC plant (where legacy LMR DC plant was located).
8. Relocate ½ rack of conventional equipment from Row 2 Rack 4 (VCALL San Pedro and Command Channel) into the bottom of the Microwave Rack. Remove this rack after equipment is relocated to allow for better clearance for ESS temp rack location.
9. Install ESS in temp location in row 3 against the wall. Note there would not be clearance to rear of rack during transition.
10. Relocate VFIRE21 MTR2000 conventional radio from Row 2 Rack 2 (Quantar rack) to bottom of Microwave Rack.
11. Remove legacy Quantar racks (Row 2 Rack 1, 2) and legacy Microwave (Row 2 Rack 3).
12. Relocate ESS racks into Row 2 Rack 1, 2, and 3.
13. Re optimize ESS equipment in its permanent location.




Transition Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	MICROWAVE/CONVENTIONAL (NEW)
	2	DC POWERPLANT (NEW)
	3	CONTROLLER/RX MULTICOUPLER
2	1	QUANTARS/MOSCAD
	2	CHANNEL BANK/QUANTARS
	3	MICROWAVE
3	1	ESS RACK 01
	2	ESS RACK 02
	3	ESS RACK 03

Final Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	MICROWAVE/CONVENTIONAL (NEW)
	2	DC POWERPLANT (NEW)
	3	CONTROLLER/RX MULTICOUPLER
2	1	ESS RACK 01
	2	ESS RACK 02
	3	ESS RACK 03

Summary:

- Equipment Relocation – Transmit Combiners, Conventional equipment, Legacy Controller / RX Multicoupler rack , ESS
- ESS location – Temp location, then moved to final location
- Microwave – New rack, top of rack

TIBURON

1. Marin radio shop perform baseline measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.

2. Relocate legacy Controller to behind Quantar rack (Row 1 Rack 3). Either rotate 90° or 180° so that front of controller rack is readily accessible for serviceability.

TBAND Impact: Should be able to move without powering down. Need to cut cable ties to give cables additional slack. No planned impact.

3. Move Quantar racks 3 and 4 in Row 1 3" up to allow room for new 25.5" width DC plant.

TBAND Impact: Should be able to move without powering down. Need to cut cable ties to give cables additional slack. No planned impact.

4. Install new DC plant in location where legacy Controller was located (Row 1 Rack 2).

TBAND Impact: Site off air for up to 1 hour when moving Quantars from old to new DC plant (when moving the 125A distribution circuit).

5. Remove legacy LMR DC plant and Microwave DC plant.

6. Install new Microwave where legacy Microwave DC plant was (Row 2 Rack 1).

7. Relocate short combiner behind tall combiner. It appears we can reuse the Coax cables but would need to re-route cable path across middle of cable tray.

8. After T-Band equipment is moved, Marin radio shop re-perform measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.


9. Install ESS in temp location against the wall perpendicular to Row 2.

10. Remove legacy combiners and legacy microwave.

11. Relocate ESS into permanent location in Row 2 (where combiners and microwave were located).


12. Re optimize ESS equipment in its permanent location.

Transition Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	DC POWERPLANT (NEW)
	2	QUANTAR
	3	QUANTAR
2	1	MICROWAVE (NEW)
	2	LEGACY MICROWAVE
	3	TX COMBINER
	4	TX COMBINER (TEMPORARY LOCATION)
3	1	ESS RACK 01 (TEMPORARY LOCATION)
	2	ESS RACK 02 (TEMPORARY LOCATION)
	3	ESS RACK 03 (TEMPORARY LOCATION)

Final Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	DC PLANT (NEW)
2	1	MICROWAVE (NEW)
	2	ESS RACK 01
	3	ESS RACK 02
	4	ESS RACK 03

Summary:

- Equipment Relocation – Legacy Controller, Quantar Racks (3”), Short Transmit combiner, ESS
- ESS location – Temp location, then moved to final location
- Microwave – New rack, top of rack

DOLLAR HILL

1. Marin radio shop perform baseline measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.

2. Slide Quantar and Legacy Controller rack 3” to the right to make room for the new DC plant (25.5” width). Reuse existing cabling. Need to cut cable ties, remove bend and cut corner across cable tray for Quantar to Combiners coax cabling.

3. Install new DC plant at Row 2 Rack 1 and power legacy equipment from the new DC plant.


TBAND Impact: Site off air for up to 1 hour when moving Quantars from old to new DC plant (when moving the 125A distribution circuit).

4. After T-Band equipment is moved, Marin radio shop re-perform measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.


5. Remove LMR legacy DC plant and MW DC plant.
6. Install Microwave into Row 1 Rack 1.
7. Relocate conventional rack to corner of room (where desk is presently located).
8. Install ESS into Row 1 Rack 2, 3, and 4 (permanent location).
9. Remove Quantar and Legacy Controller racks, Remove Transmit combiners.
10. Relocate conventional rack to Row 2 Rack 2 (next to the DC plant).

Transition Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	MICROWAVE (NEW)
	2	ESS RACK 01 (NEW)
	3	ESS RACK 02 (NEW)
	4	ESS RACK 03 (NEW)
2	1	DC POWERPLANT (NEW)
	2	QUANTAR/CHANNEL BANK
	3	QUANTAR/MOSCAD
	4	REMOTE SITE CONTROLLER
3	1	TX COMBINER/5 CHANNEL
	2	TX COMBINER/4 CHANNEL
	3	RX MULTICOUPLER/FREQUENCY STANDARD
	4	MICROWAVE
4	1	CONVENTIONAL

Final Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	MICROWAVE (NEW)
	2	ESS RACK NO.1 (NEW)
	3	ESS RACK NO.2 (NEW)
	4	ESS RACK NO.3 (NEW)
2	1	DC POWERPLANT (NEW)
	2	CONVENTIONAL
3	1	CONVENTIONAL

Summary:

- Equipment Relocation – slide Quantar and Legacy Controller 3”, Conventional Rack
- ESS location – final location
- Microwave – new rack, top of rack

PT. REYES

1. Marin radio shop perform baseline measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.

2. Install new DC plant at end of row next to conventional. Make sure to allow 36" from wall mounted AC panel. Connect legacy equipment to new DC plant.


TBAND Impact: Site off air for up to 1 hour when moving Quantars from old to new DC plant (when moving the 125A distribution circuit).

3. Remove legacy DC plant.
4. Slide Legacy Controller to behind rack 3, 90 degrees, front to face towards rack 1. Appears to be enough slack in cables but will be tight. If required cut cable tray for slack (replace cable tray if this is done after legacy equipment is removed). Disconnect ground cable and run a new ground cable to the Legacy Controller.
5. After T-Band equipment is moved, Marin radio shop re-perform measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.


6. Install ESS in rack 1 and 2 (permanent location).
7. Install Microwave at top of conventional rack (Rack 7).
8. Remove Quantar and legacy microwave equipment.

Transition Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	ESS RACK 01 (NEW)
	2	ESS RACK 02 (NEW)
	2a	CONTROLLER CABINET
	3	RX MULTICOUPLER/MOSCAD
	4	QUANTARS/CHANNEL BANK
	5	TX COMBINERS
	6	MICROWAVE
	7	GGM RADIOS & MICROWAVE (NEW)
	8	DC PLANT (NEW)

Final Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	ESS RACK 01 (NEW)
	2	ESS RACK 02 (NEW)
	3	GGM RADIOS & MICROWAVE (NEW)
	4	DC POWERPLANT (NEW)

Summary:

- Equipment Relocation – Slide LEGACY CONTROLLER
- ESS location – Final location
- Microwave – Existing rack, top of rack

STEWART POINT

1. Marin radio shop perform baseline measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.

2. Relocate master ground bus.
3. Relocate combiner into corner. Will need to redo RF coax cabling.

TBAND Impact: Up to 4 hours transmit antenna off the air, reduced outbound coverage.

4. Install new DC plant where combiner is (Rack 2) and connect legacy equipment to new plant.


TBAND Impact: Site off air for up to 1 hour when moving Quantars from old to new DC plant (when moving the 125A distribution circuit).

5. After T-Band equipment is moved, Marin radio shop re-perform measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.


6. Decommission and remove legacy DC plant (Rack 1).
7. Install new Microwave in Rack 1.
8. Install ESS in temp location against wall (behind Rack 1 and 2).
9. Relocate GTR Conventional into New Microwave Rack.
10. Decommission Quantar and MOSCAD racks (Rack 3 and 4) remove legacy Microwave (Rack 5).
11. Move ESS to final location (Rack 3 and 4).
12. Re optimize ESS equipment in its permanent location.

Transition Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1a	ESS RACK 01
	2a	ESS RACK 02
2	1	MICROWAVE/CONVENTIONAL (NEW)
	2	DC POWERPLANT (NEW)
	3	QUANTARS
	4	RX MULTICOUPLER/CHANNEL BANK/MOSCAD
	5	MICROWAVE
	6	PAGING
3	1	TX COMBINERS (RELOCATED)

Final Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	MICROWAVE/CONVENTIONAL (NEW)
	2	DC POWERPLANT (NEW)
	3	ESS RACK 02 (NEW)
	4	ESS RACK 01 (NEW)
	5	EMPTY
	6	EMPTY

Summary:

- Equipment Relocation – Master ground bus, combiner, ESS
- ESS location – Temp location, final location
- Microwave – New Rack, top of rack

MT. BARNABE

1. Marin radio shop perform baseline measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.

2. Relocate legacy controller to make room for new DC rack.

TBAND Impact: Should be able to move without powering down. Need to cut cable ties to give cables additional slack. No planned impact.

3. Relocate conventional GTR and Cisco router to bottom of legacy microwave rack and remove this rack (Rack 5) to clear space for New DC Rack (25.5" Width).

4. Install new DC plant into Rack 4 and connect legacy equipment to new DC plant.


TBAND Impact: Site off air for up to 1 hour when moving Quantars from old to new DC plant (when moving the 125A distribution circuit). Microwave hop to be transitioned one at a time, so should be no impact as long as no other issues in integrity of the ring.

5. After T-Band equipment is moved, Marin radio shop re-perform measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.


6. Decommission LMR and MW DC.
7. Install New Microwave in Rack 5.
8. Install ESS in Rack 6 and 7.
9. Decommission Quantar, MOSCAD, and legacy Microwave.

Transition Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	TX COMBINERS
	2	QUANTAR/CHANNEL BANK
	3	RX MULTICOUPLER/MOSCAD
	4	DC POWERPLANT (NEW)
	4A	CONTROLLER CABINET (NEW)
	5	MICROWAVE (NEW)
	6	ESS RACK 02 (NEW)
	7	ESS RACK 01 (NEW)
	8	MICROWAVE
	9	MICROWAVE/CONVENTIONAL
	10	MICROWAVE

Final Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	DC POWERPLANT (NEW)
	2	MICROWAVE (NEW)
	3	ESS RACK 02
	4	ESS RACK 01
	5	MICROWAVE/CONVENTIONAL

Summary:

- Equipment Relocation – Legacy controller, conventional
- ESS location – Final location
- Microwave – New rack, top of rack

BIG ROCK

1. Marin radio shop perform baseline measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.

2. Relocate conventional rack next to Quantars. Note there would no longer be 36" in front of panel, but panel could still be opened.
3. Remove battery rack.
4. Install new DC next to wall (same location as prior conventional rack which has been relocated).


TBAND Impact: Site off air for up to 1 hour when moving Quantars from old to new DC plant (when moving the 125A distribution circuit).

5. After T-Band equipment is moved, Marin radio shop re-perform measurements with Motorola ST oversight: effective sensitivity on RMC, and forward and reflective power measurements on Transmit combiners.

TBAND Impact: Up to 45 minutes site off the air.


6. Decommission LMR and MW legacy DC.
7. Install new ESS racks to left of DC plant.
8. Remove unused Constellation radios (Big Rock to Civic Center) Row 3 Rack 2 to make room for new Nokia Microwave.
9. Install MW at top of rack in newly free rack space.
10. Decommission Quantars and legacy Microwave.
11. Slide conventional to right for final location, now there would be 36" clearance for the AC panel.

Transition Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	DC POWERPLANT (NEW)
	2	ESS RACK 03 (NEW)
	3	ESS RACK 02 (NEW)
	4	ESS RACK 01 (NEW)
2	1	CONVENTIONAL (TEMPORARILY RELOCATED)
	2	QUANTARS
	3	RX MULTICOUPLER
	4	QUANTARS/CHANNEL BANK
3	1	MICROWAVE
	2	MICROWAVE/LEGACY MICROWAVE (NEW)
	3	MICROWAVE
	4	MICROWAVE
	5	UHF
4	1	TX COMBINERS
	2	TX COMBINERS

Final Floor Plan



SPACE ASSIGNMENTS		
ROW	RACK SPACE	DESCRIPTION
1	1	DC POWERPLANT (NEW)
	2	ESS RACK 03 (NEW)
	3	ESS RACK 02 (NEW)
	4	ESS RACK 01 (NEW)
2	1	CONVENTIONAL (NEW)
3	1	MICROWAVE (NEW)
	2	MICROWAVE
	3	MICROWAVE
	4	UHF

Summary:

- Equipment Relocation – conventional rack
- ESS location – final location
- Microwave – existing rack, top of rack

SONOMA

1. Relocate conventional equipment and Cisco switch from right most rack to Rack 2 (Rack next to combiners).
2. Install DC plant and Microwave in a single 19" rack in location where conventional was previously located. The DC plant will only power the new microwave and legacy equipment will not be connected to it.
3. Decommission Quantars and legacy Microwave.



APPENDIX B – EQUIPMENT LIST



Equipment List for Remaining Items

System	Site	SysSeg	Item Num	Total Qty	Nomenclature	Description
MASTER SITE	EOF	LIC	3	1	SQM01SUM0273	MASTER SITE CONFIGURATION
LICENSE	EOF	UEM	3a	1	UA00146AA	ADD: UNIFIED EVENT MANAGER (UEM)
LICENSE	EOF	ZONEWATCH	3b	1	UA00141AA	ADD: ZONEWATCH GRID & CTRL
IP LOGGER	EOF	AIS	4	1	B1933	MOTOROLA VOICE PROCESSOR MODULE
IP LOGGER	EOF	AIS	4a	1	CA00288AB	ADD: MCC 7500 ARCHIVING INTERFACE SERVER SOFTWARE LICENSE
IP LOGGER	EOF	AIS	4b	1	CA00140AA	ADD: AC LINE CORD, NORTH AMERICAN
IP LOGGER	EOF	AIS	4c	1	CA00147AF	ADD: MCC 7500 SECURE OPERATION
IP LOGGER	EOF	AIS	4d	1	CA00182AB	ADD: AES ALGORITHM
IP LOGGER	EOF	AIS	4e	1	CA00143AC	ADD: DES-OFB ALGORITHM
IP LOGGER	EOF	AIS	5	1	TT3225	Z2 MINI WORKSTATION 258G 8G NON RET
IP LOGGER	EOF	AIS	6	1	T7885	MCAFFEE WINDOWS AV CLIENT
IP LOGGER	EOF	AIS	7	1	BLN1297	VPM POWER SUPPLY MOUNTING KIT
IP LOGGER	EOF	AIS	8	1	T8126	FORTINET FIREWALL APPLIANCE
IP LOGGER	EOF	AIS	9	1	SQM01SUM0205	GGM 8000 GATEWAY
IP LOGGER	EOF	AIS	9a	1	CA01616AA	ADD: AC POWER
IP LOGGER	EOF	AIS	10	1	CLN1856	2620-24 ETHERNET SWITCH
IP LOGGER	EOF	NICE	11	1	DQ NICE UPgrd	NICE Logger UPgrade "Redundant
DSP SPKR	DISPATCH	MCC7500	12	46	B1912	MCC SERIES DESKTOP SPEAKER
TDMA PAGERS	PAGERS	TDMA	14	150	DQPAGERTDMAUPRD	TDMA PAGER UPGRADE
NAS SVR	EOF	NAS	15	1	DSQNAP4BAYW4HDDS	QNAP TS-453A 4-BAY WITH 4 SEAGATE 2TB NAS HDD
VMS SVR	EOF	SPARESCORE	16	1	DLN7009	FRE: DL380 G9 900GB DISK WD2
INVERTER	Multiple Sites	SITE READINESS	17a	7	DS265503	ESI SERIES INVERTER, 48VDC INPUT, 120VAC OUTPUT, 1KVA/800W
BATTERY BACKUP	JAIL BDA	BATTERY BACKUP	18	1	6160-110-24-NR	BIRD 12 HOUR BATTERY BACKUP IN NEMA4 ENCLOSURE

Sonoma Link Equipment List

Item	Part Number	Sonoma Link Description	OTA BROADCASTING	SONOMA MT	TOMALES
1.00		9500 MPR Microwave Switching Shelf (MSS)			
1.01	3EM22715AH	9500 MPR Shelf Kit w/Alarm FAN Evo-HSv3	1	1	1
1.02	3EM24105AA	Fan Alarm Cable - 25 foot	1	1	1
1.03	3DB19017AB	Ethernet Access Module (v2) w/8 GbE port	4	4	4
1.04	3DB18163AB	MSS Slot Cover - Blank Plate 1/2H	2	2	2
1.05	3DB23386AEAB	9500 MPR R8.0 uSD Card for CorEvo-10G ICS02	2	2	2
1.06	3DB18788BA	CorEvo-10G	2	2	2
1.07	3DB18970BMBB	9500 MPR R8.0 SW Electronic Delivery Kit ICS02	1	1	1
		9500 MPR Microwave Packet Transceiver (MPT)			
2.00	3EM24238AA	MPT-HL Shelf Kit Single T-R	2	2	1
2.01	3DB19060AA	MPT-HLC XCVR L6 GHz (5720 - 6425)	1	1	
2.02	3DB19060CA	MPT-HLC XCVR L6 GHz HP (5720 - 6425)		1	1
		9500 MPR RTUs - per ODU/RF Transceiver/ Upgrade			
3.00	3EM23068ADAA	RTU 160Mbps TRX Capacity	1	2	1
3.01	3MU00086AAAA	9500 MPR MSP Ring RTU	1	1	1
		9500 MPR Microwave Packet Transceiver Accessories			
4.00	3EM23465AC	6/11 GHz 1+0 (Non-Standby) Diplexer Bracket	1	2	1
4.01	3EM23466AC	L6 GHz 1+0 (Non-Standby) Diplexer Clamp and Isolator Kits	1	2	1
4.02	3EM24335AA	RF Diplexer Filter Xmt 5925-6425, Rcv 5925-6425, 30MHz	1	2	1
4.03	3EM23511AA	Diplexer Transition Assy A2 (6GHz) Position Initial Kit	1	1	
4.04	3EM23511AB	Diplexer Transition Assy A3 (6GHz) Position Add-On Kit	1	1	1
4.05	1AB077940017	Diplexer to Transition Cable Assy 304.8mm 12 Inch	1	1	0
4.06	1AB077940018	Diplexer to Transition Cable Assy 381mm 15 Inch	1	1	0
4.07	3DH04122HA	Flange Adapter CPR-137 1PORT, 6Ghz	2	2	1
4.08	3EM23141AC	SFP Copper Cable, 1.5 M	1	1	0
4.09	3EM23141AG	SFP Copper Cable, 2.0 M	1	1	1
		Racks and Accessories			
4.00	3EM13317AB	Power Distribution Panel w/Fuse Alarm	1	1	1
4.01	694-9000-006	Standard Rack, 7 ft tall, 19 inch wide	1	1	1
		Antenna/Waveguide			
5.00	10036722	PAD6-59BC751R - 6' Stnd, CPR137G, Single Pol Ant., Includes Radome (molded), 2 struts		3	2
5.01	409073210	UHX6-59-P3A/L - 6' Hi Perf, CPR137G, Dual Pol Ant., Includes Radome (Teglar), 1 inboard strut	1		
5.02	1AF28451AAAA	Tieback Steel - Bulk Angle 4" X 4" X ¼" x 20' (ANG414)	1	3	3
5.03	1AF06466AAAA	VSTRUT-P3KIT,Inner, 4'-6" antenna, 5' pipe	1	0	0
5.04	810265-001	Standard Elliptical Waveguide, E60 (5.6 - 6.425 GHz)	189	131	50
5.05	399269-101	Connector, Tunable / CPR137G (bottom) (C137-060TG)	1	3	2
5.06	399269-103	Connector, Non-Tunable / CPR137G (top) (C137-060FG)	1	3	2
5.07	7	Hoisting Grip (HOIST1-158L) - Lace-up (LCF158,HCA158,E60,EP60,EP65)	1	3	2
5.08	921234-061	Grounding Kit - 60" wire, E60 (GKIT-60-060)	6	9	6
5.09	920981-003	Hanger Kit for E60 (CLAMP-060) (10 pack, bolt-on)	7	5	2
5.10	ANGLE-CLPI	Angle Member Adapter Kit, 3/8" Stainless Steel (ANGLE-CLPI) (10 pack)	1	1	1
5.11	CEIL12-5I	Ceiling Adapter Kit, 12" (CEIL12-5I, 514608-003) (5 pack) - waveguide only	2	3	2
5.12	915006-W	Hardware Kit, HDWK3/8-16X1, 3/8" – 16 x 1" bolt (915006)	7	5	2
5.13	400108	Pressure Window (WPW-137EP) - mates to CPR137G	1	3	2
5.14	400014	2' Twistflex (TF137-CC1-024I) - CPR137G/CPR137G	1	3	2
5.15	915663	4" Boot with 1 Hole for E60 (BOOT4-060)	1	3	2
5.16	10042194	APD20-D-35XH0R00S1 120v, 3-5psi, Lo psi alm, 10 day purge, < 7800' 6-12GHz	1	1	1
5.17	20040835	Dehydrator Wall Shelf for APD20 (20040835)	1	1	1
5.18	920204-W	Gas Distribution Manifold, 4 Port, 0-15PSIG (920204)	1	1	1
5.19	409081635	UNIV ADJ LEG MT- UP TO 10 3/4 LEG (Ant. Pipe Mount)	1	3	3

APPENDIX C – PRICING SUMMARY



	Equipment Total	Services	Warranty and Post-Warranty Services
1. Item #2 - Sonoma Links Cost	\$ 114,000.00	\$ -	\$ 67,797.00
2. Item #8 - Additional UEM and Zone Watch licenses (only one extra license)			
UEM License	\$ 20,000.00	\$ -	\$ -
ZoneWatch License	\$ 20,000.00	\$ -	\$ -
3. Item #18 - Site Readiness	\$ 19,915.00	\$ 386,380.00	\$ -
4. Item #20 and 21 - Redundant NICE Radio Logging Recorder and NICE Storage Center	\$ 104,829.00	\$ 52,143.00	\$ -
5. Item #23 - 12-hour Battery Jail BDA Backup Power	\$ 10,360.00	\$ -	\$ -
6. Item #26 - Two Additional MCC7500 Dispatch Console Speakers (Except EOF)	\$ 20,700.00	\$ -	\$ -
7. Item #29 - Upgrade Pagers for TDMA	\$ 30,000.00	\$ -	\$ -
8. Item #32 - NAS Backup Server for the Radio System	\$ 1,518.00	\$ -	\$ -
9. Item #36 - Spare VMS Server	\$ 26,166.00	\$ -	\$ -
TOTAL	\$ 367,488.00	\$ 438,523.00	\$ 67,797.00

	List Price	After Discount
Equipment	\$ 367,488.00	\$ 312,364.80
Services	\$ 438,523.00	\$ 438,523.00
Warranty and Post-Warranty Services	\$ 67,797.00	\$ 64,407.15
Total		\$ 815,294.95
System Discount		\$ 127,619.00
Final Price		\$ 687,675.95

MARIN EMERGENCY RADIO AUTHORITY

c/o Novato Fire Protection District

95 Rowland Way, Novato, CA 94945

PHONE: (415) 878-2690 FAX: (415) 878-2660

WWW.MERAONLINE.ORG

DATE: September 12, 2018

TO: MERA Next Generation Project Oversight and Finance Committees

FROM: Dave Jeffries, Deputy Executive Officer for the Next Gen Project

SUBJECT: AGENDA ITEM F: Contract Change Order #7 and Early Equipment Order

Recommended Action: Review, discuss and provide direction to staff and a recommendation to the Governing Board for approval of Contract Change Order #7 and authorization to order mobile radios early to be installed in time for cutover to the Next Gen System.

Introduction:

At the 03/19/18 meeting of the Project Oversight Committee, we discussed staff report #C that addressed the possibility of ordering mobile radios early in conjunction with Radio Management, Over the Air Programming and Wi-Fi programming. At that time, the committee recommended that MERA pass on delivery during the summer of 2018 and revisit the issue later. This was reported to the Governing Board at their meeting on 04/25/18 in Staff Report #B-1.

Change Order Details:

Change Order #7 is focused on supporting the ability to manage and remotely reprogram field user radios. Currently, every reprogramming requires that the radio technicians travel to users and physically touch each radio needing updating or for those users to travel to the Radio Shop to have this service performed. With nearly 3,000 radio in our system, this can be a daunting and expensive task.

Radio Management is a database that tracks each radio in the MERA system, including software and code plug versions and can be used to push updates to all of the radios by using Wi-Fi connections and/or Over The Air Programming (OTAP). The Wi-Fi connection would utilize Wi-Fi hotspots at MERA agencies that will allow the MERA system to push program changes to the fleet of radios wirelessly. The OTAP connection uses a slower, vet existing MERA data backbone to push programming out to radio that will not have Wi-Fi access. Both methods eliminate the need for technicians to directly touch each radio needing updating, which has been estimated at \$75,000 to \$130,000 in communications technician time per round of reprogramming. This reduction in major reprogramming efforts in combination with minor reprogramming and increased staff efficiencies provides a potential to reduce DPW technician costs to MERA under the System Maintenance Agreement.

The second part of this change order is for 200 instances of AES/DES encryption. Those MERA agencies using encryption in Gen I utilize an encryption technology called AES. In the Next Gen System, a newer technology, DES, will be used. These two technologies are not compatible. These

instances of both AES and DES encryption are designated for those radios that currently use encryption to maintain their encryption capability while operating on the Gen I System and then continue to function after cutover on the Next Gen System. The total cost for this Contract Change Order, after discounts, is \$579,268.95.

Early Order of Mobiles:

Currently, we plan to begin installation of mobile radios at the time of cutover to the new Next Gen System. This process will take approximately 8 months, during which we need to maintain the current Gen I and new Next Gen Systems and maintain connectivity between users across both systems. Staff is proposing that we acquire the mobile radios early, with the intent that all the new mobiles be installed prior to cutover. This process, in conjunction with Radio Management/OTAP/Wi-Fi reduces the cutover period from eight months to a couple of weeks, shaving several months off the project. To do this, these mobile radios will need to be the APX8500 mobile radios with both UHF-T and 700/800 MHz bands installed. While Motorola had previously offered discounts to acquire the dual band radios, as of this writing, those discounts are no longer available.

At this time, the Cutover date has not yet been determined. Once we complete the CEQA process, Motorola will be providing MERA with an updated project schedule. If this plan is adopted by the Governing Board, we anticipate ordering radios so that installations can begin 8 months before the identified cutover date. MERA Staff has previously estimated that each month saved has a value to MERA of approximately \$100,000.

We estimate the need to acquire approximately 1,100 mobile radios in this process. Portable radios are not included in this as they can be programmed and distributed as single band APX6000 radios as the time necessary for vehicle installations does not apply.

Cost Issues:

Mobile Radios/per unit:

1. Contract cost (APX6500)	\$3,652.55
2. Contract cost with MERA recommended additions	\$3,729.81
3. Early Order cost (APX8500 with dual band)	\$5,499.81

Number of Mobile Radios Estimated: 1,100

Total Contract Costs:

1. Contract Cost	\$4,017,805 (Install at Cutover)
2. Early Order Cost	\$6,049,791 (Install before Cutover)
3. Additional Radio Funds Needed for Early Order	\$2,031,986

Change Order #7 Cost: \$579,268

Total Cost for Change Order #7 and Early Order \$2,611,254

Attachments:

Motorola Contract Change Order #7, dated 08/13/2018



CHANGE ORDER

[#007]

Change Order No. 007

Date: 08/13/18

Project Name: MERA Next Generation Radio System

Customer Name: Marin County

Customer Project Mgr: Ernest Klock

The purpose of this Change Order is to:

Capture the following changes:

1. Addition of 200 AES/DES encryption to subscriber radios
2. Addition of Radio Management, Wi-Fi, and OTAP feature

Contract # 31701399

Contract Date: 03/07/17

In accordance with the terms and conditions of the contract identified above between Marin County and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$ 34,337,451.06
Previous Change Order amounts for Change Order numbers <input type="text" value="0"/> through <input type="text" value="6"/>	\$ 5,400,390.55
This Change Order:	\$ 579,268.95
Existing Contract Credit:	\$ 0.00
Net Contract Impact of this Change Order:	\$ 579,268.95
New Contract Value:	\$ 40,317,110.56

Completion Date Adjustments

Original Completion Date:	3/27/2019
Current Completion Date prior to this Change Order:	3/27/2019
New Completion Date:	3/27/2019

Changes in Equipment: *(additions, deletions or modifications)* Include attachments if needed

Please refer to the attached equipment list

Changes in Services: *(additions, deletions or modifications)* Include attachments if needed

This Change Order only captures the cost of AES/DES encryption modules for radios. Services required for applying these modules are not included.

Addition of 2920 Radio Management licenses to the radio core
Addition of WiFi capability to 1052 mobiles and 1560 portables
Addition of OTAP capability to 100 radios

Schedule Changes: *(describe change or N/A)*

The project schedule will be finalized upon CDR approvals and is contingent upon CEQA and site construction timelines

Pricing Changes: *(describe change or N/A)*

Please refer to the attached pricing summary sheet
Please note that applicable CA taxes has not been applied to equipment pricing

Customer Responsibilities: *(describe change or N/A)*

N/A



CHANGE ORDER

[#007]

Payment Schedule for this Change Order:

(describe new payment terms applicable to this change order)

Due 100% upon completion of the SOW

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

**Motorola Solutions,
Inc.****Customer**

By: _____
Printed Name: KENT MARTIN
Title: Regional Services Manager
Date: August 13, 2018

By: _____
Printed Name: _____
Title: _____
Date: _____

Reviewed by: Kourosh Mostashari

Motorola Solutions Project Manager

Date: August 13, 2018

BLANK PAGE

MERA Change Order #7 Equipment List

System	Site	SysSeg	Item Num	Total Qty	Nomenclature	Description
ENCRYPTION	Subscribers	AES/DES		200	G851	ADD: AES/DES-XL/DES-OFB UCM ENCRYPTION
RADIO MGT	Subscribers	WIFI		1052	GA09001	ADD: WI-FI CAPABILITY
RADIO MGT	Subscribers	WIFI		1052	GA09007	ADD: OUT OF THE BOX WI-FI PROVISIONING
RADIO MGT	Subscribers	WIFI		1052	GA00250	ADD: WIFI/GNSS FLEXIBLE CABLE LMR195
RADIO MGT	Subscribers	WIFI		1560	GA09001	ADD: WI-FI CAPABILITY
RADIO MGT	Subscribers	WIFI		1560	GA09007	ADD: OUT OF THE BOX WI-FI PROVISIONING
RADIO MGT	EOF	RM WIFI	2	1	SQM01SUM0273	MASTER SITE CONFIGURATION
RADIO MGT	EOF	RM WIFI	2a	1	CA02629AB	ADD: EXPAND 7.16 M CORE
RADIO MGT	EOF	RM WIFI	2b	2	CA02838AA	ADD: NM/ZC RACK
RADIO MGT	EOF	RM WIFI	3	1	T7914	RADIO MANAGEMENT ONLINE
RADIO MGT	EOF	RM WIFI	3a	2871	UA00049AA	ADD: RADIO MANAGEMENT LICENSES ONLINE
RADIO MGT	EOF	RM WIFI	4	1	DSSUBSERVER3	RACK MOUNT WINDOWS SERVER
RADIO MGT	EOF	RM WIFI	5	24	HKN6184C	CABLE CH, PROGRAMMING,USB
RADIO MGT	EOF	RM WIFI	6	24	PMKN4012B	PORTABLE PROGRAMMING CABLE
RADIO MGT	EOF	RM WIFI	7	12	PMKN4013C	PROGRAMMING, TEST & ALIGNMENT CABLE
RADIO MGT	EOF	RM WIFI	8	1	DSSUBSERVER1	RACK MOUNT WINDOWS SERVER
RADIO MGT	EOF	RM WIFI	9	1	SQM01SUM0273	MASTER SITE CONFIGURATION
RADIO MGT	EOF	OTAP	9a	1	CA02629AB	ADD: EXPAND 7.16 M CORE
RADIO MGT	EOF	OTAP	9b	2	CA02838AA	ADD: NM/ZC RACK
RADIO MGT	EOF	OTAP	10	1	SQM01SUM0257	INTELLIGENT MIDDLEWARE
RADIO MGT	EOF	OTAP	10a	1	CA02384AE	ADD: UNIFIED NETWORK SERVICES SOFTWARE
RADIO MGT	EOF	OTAP	10b	1	CA02354AA	ADD: ASTRO NETWORK APPLICATION INTERFACE
RADIO MGT	EOF	OTAP	10c	1	CA02362AE	ADD: MCAFEE STANDALONE ANTI VIRUS SOFTWARE
RADIO MGT	EOF	OTAP	10d	1	UA00054AA	ADD: 201-400 RESOURCES FOR PRESENCE
RADIO MGT	EOF	OTAP	10e	1	CA02053AE	ADD: SUPPLEMENTAL CD 1A (IMW)
RADIO MGT	EOF	OTAP	11	1	T7562	DIGITAL SMARTZONE
RADIO MGT	EOF	OTAP	11a	32	G996AW	ENH: OVER THE AIR PROVISIONING
RADIO MGT	EOF	OTAP	12	1	T8012	9600 OR 3600 SINGLE SYSTEM DIGITAL TRUNKING
RADIO MGT	EOF	OTAP	12a	197	G996AW	ENH: OVER THE AIR PROVISIONING

MERA Change Order #7 Pricing Summary

	Equipment Total	Services	Warranty and Post-Warranty Services
1. Item #15 – AES and DES Encryption for Subscribers during migration	\$ 159,800.00	\$ -	\$ -
2. Item #19 - Radio Management, including WiFi and OTAP	\$ 1,231,667.00	\$ -	\$ -
TOTAL	\$ 1,391,467.00	\$ -	\$ -

	List Price	After Discount
Equipment	\$ 1,391,467.00	\$ 869,388.00
Services	\$ -	\$ -
Warranty and Post-Warranty Services	\$ -	\$ -
Total	\$ 1,391,467.00	\$ 869,388.00
System Discount		\$ 290,119.05
Final Price		\$ 579,268.95

MARIN EMERGENCY RADIO AUTHORITY

c/o Novato Fire Protection District

95 Rowland Way, Novato, CA 94945

PHONE: (415) 878-2690 FAX: (415) 878-2660

WWW.MERAONLINE.ORG

DATE: September 12, 2018

TO: MERA Next Generation Project Oversight Committee

FROM: Ernest Klock, Operations Officer


SUBJECT: AGENDA ITEM G: NextGen Project Motorola Contract Change Order #8
Multi-Protocol Label Switching (MPLS) for the Microwave Network

This Contract Change Order number eight (CCO#8) covers one item associated with the design of the microwave network for the MERA Next Generation Radio System (Nextgen System). The cost for CCO#8 is \$1,934,834.60, which does not include taxes on equipment at 9% for San Rafael estimated at \$29,797 for a total cost of \$1,964,631.60. A detailed description of the services, equipment, and associated costs are included in the attached CCO#8. Appendices A through C provide supporting documentation including post-warranty services (System Upgrade Agreement II - SUAIL) scope and cost. Decisions on this item should be made prior to completing the NextGen System design, or additional costs may be incurred. The MPLS item was presented to the Operations Working group at the September 5, 2018 meeting and the members present indicated support for the recommendation to proceed with the CCO.

Item 1 - Multi-Protocol Label Switching (MPLS) for the Microwave Network - \$1,934,835

Replacement of the currently proposed Layer 2 network architecture with MPLS network architecture is proposed for the NextGen System microwave network to provide increased reliability, increased redundancy, and to ensure that non-LMR data services can continue to be provided for both MERA members and MERA non-member agencies (e.g, FBI & CHP Circuits, Cameras). A complete list of non-LMR connections carried over the existing microwave network is provided in Appendix A within CCO#8. This list has been created in conjunction with County Radio Communications staff, MERA staff, and Motorola. A deeper explanation of the differences in the technologies is provided by Federal Engineering in the attached letter dated September 5, 2018 (Attachment 1 herein).

The NextGen System Request for Proposals (RFP) specified Layer 2 as a replacement for the existing MERA T-band system. Motorola submitted a Request for Information (RFI) prior to bidding the contract to ensure MERA wanted to implement Layer 2 as this was not consistent with their experience in building other Bay Area radio systems. The response was to stay with Layer 2 for the Motorola contract as it was believed to be an acceptable replacement for the MERA T-band system and the most cost-effective approach. The presence of non-LMR traffic on the existing MERA microwave system was not clear during development of the NextGen System RFP and so accommodations for it were not considered. The following diagram is a comparison between the two technologies.



Layer 2 will function to carry voice radio traffic (small bursts of data) but cannot carry larger data packets such as non-LMR traffic without increased vulnerability - through feedback loops - to the NextGen System. Under the “feedback loop” scenario the NextGen System network could be overwhelmed by the data surge resulting in a widespread system outage. If MERA is to continue supporting the non-LMR sources and wishes to add non-voice services on the microwave network, then MPLS is necessary. Due to the increases in redundancy, reliability, and future flexibility for the NextGen System added by MPLS, this item is recommended.

Summary

If approved, CCO#8 will provide added redundancy and security for the NextGen System. This CCO scope includes all equipment, services, design, warranty and post-warranty services (SUAI) necessary to implement the items described for a total cost of \$1,934,834.60 after discounts. Decision and/or addition of this item needs to be made prior to the completion of the system design (currently approaching 50%) as making this decision at a later date could expose MERA to additional costs.

Attachment 1 – Federal Engineering Layer 2 vs. MPLS Letter dated September 5, 2018

Attachment 2 – Motorola Contract Change Order #8



Next Generation Radio System Implementation

Microwave Network Data Transfer

September 5, 2018

Prepared by



**Federal Engineering, Inc.
10600 Arrowhead Dr., Suite 160
Fairfax, VA 22030
703-359-8200**

MERA NGPOC Agenda Item G - Attachment 1



Background

The Marin County Emergency Authority (MERA) is currently implementing a 700 MHz Project 25 (P25) Phase 2 compliant trunked radio system to support mission critical communications within Marin County.

As with all advanced trunked radio systems, the various tower sites will be connected to the central controller using an Internet Protocol (IP)-based digital network (the “backbone” or “backhaul”) that will transport LMR traffic between locations using Ethernet frames. The medium used to transport the LMR traffic (known in network terminology as the Physical Layer or Layer 1) can take various forms such as copper cables, optical fibers, or radio links. In the new MERA radio system, the Physical Layer will be a digital microwave radio system supplied by Motorola/Nokia.

In the conceptual model of digital networks, the next level above the Physical Layer is the Data Link Layer (Layer 2), which defines how the Layer 1 devices (the microwave radios, in this case) establish connections and transfer data. Ethernet is the Layer 2 technology used for public-safety backhaul networks. Internet Protocol (IP) is a Layer 3 network protocol used on the vast majority of data networks. Multiprotocol Label Switching (MPLS) falls between Ethernet and IP (Layer 2.5) and along with Ethernet, are the two most common technologies used for public-safety microwave backhaul networks.

In the current MERA project, various discussions have taken place over the past two years regarding the technology to be used in the new microwave backhaul network. The conversations center around whether the new microwave backhaul network should use Layer 2 or MPLS.

At the request of MERA, this document describes the differences between Layer 2 and MPLS and the use cases where each approach can be most effectively used for carrying data for LMR and other applications on the MERA microwave network.

Layer 2

As explained above, Ethernet is a Layer 2 protocol used in microwave backhaul networks. Layer 2 is best suited to cases where a single type of traffic, for example land mobile radio traffic, is being transported over the network. This is because, although it can prioritize traffic, it is not as easy to configure and manage as MPLS.

Multiprotocol Label Switching (MPLS)

MPLS is commonly used for high performance telecommunications networks, designed to carry various traffic types simultaneously such as both radio and video traffic. MPLS provides the efficiencies and features needed by complex networks, particularly those that provide a variety of services to different user organizations.





AMERA Use Cases

In considering what data-carrying technique should be used on the new AMERA microwave network, two use cases should be examined:

Use Case #1 – Radio system traffic only

In this scenario, the new microwave network will only transport data associated with the voice radio network, which includes conventional, interoperability, and 700 MHz trunked voice channels, along with data used for system management. Layer 2 is sufficient to robustly and reliably support the traffic in this configuration.

This was the only case that was considered during the preparation of the project's Request for Proposals, in initial discussions with Motorola, and during contract negotiation. At that time, AMERA did not express interest in transporting additional services such as fire video on the microwave network, and Federal Engineering was not made aware that any non-radio services were possibly using the existing microwave network

Use Case #2 – Radio system traffic plus other services

In this scenario, the new microwave network will transport not only the data associated with the voice radio network, but other data services as well. Additional data services might include video from fire detection cameras and security cameras at tower sites.

Because of the multiple services being carried by this network, the MPLS solution might be a better fit with its management capabilities and ease of use.

Conclusion

As shown above, Layer 2 Ethernet and MPLS are two methods used to transfer data over a telecommunications network. Although these methods are more than a couple of decades old, each is satisfactory and reliable when employed for the appropriate use case, and AMERA must decide the appropriate case for the new microwave network.

If AMERA decides that only voice radio system traffic will be carried by the network, then Layer 2 Ethernet will be adequate. This is the solution described in Motorola's project proposal, and they have committed to making it work. In this case, the cost of upgrading to MPLS is probably not justified.

If, however, AMERA decides now or in the long term to include other data services on the new microwave network (similar to those listed above), then MPLS might be a better fit.





CHANGE ORDER

[#008]

Change Order No. 08

Date: 08/21/18

Project Name: MERA Next Generation Radio System

Customer Name: Marin County

Customer Project Mgr: Ernest Klock

The purpose of this Change Order is to:

Capture the following changes:

1. Item #3 and #4 - Addition of MPLS hardware, design and implementation services - including the provisioning of non-LMR traffic, and warranty and post-warranty services

Contract # 31701399

Contract Date: 03/07/17

In accordance with the terms and conditions of the contract identified above between Marin County and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$ 34,337,451.06
Previous Change Order amounts for Change Order numbers <input type="text" value="0"/> through <input type="text" value="7"/>	\$ 4,044,824.90
This Change Order:	\$ 1,934,834.60
Existing Contract Credit:	\$ 0.00
Net Contract Impact of this Change Order:	\$ 1,934,834.60
New Contract Value:	\$ 40,317,110.56

Completion Date Adjustments

Original Completion Date:	3/27/2019
Current Completion Date prior to this Change Order:	3/27/2019
New Completion Date:	3/27/2019

Changes in Equipment: *(additions, deletions or modifications)* Include attachments if needed

Please refer to the attached equipment list

Changes in Services: *(additions, deletions or modifications)* Include attachments if needed

Please refer to the attached Scope of Work (SOW) document

Schedule Changes: *(describe change or N/A)*

The project schedule will be finalized upon CDR approvals and is contingent upon CEQA and site construction timelines

Pricing Changes: *(describe change or N/A)*

Please refer to the attached pricing summary sheet
Please note that applicable CA taxes has not been applied to equipment pricing

Customer Responsibilities: *(describe change or N/A)*

Please refer to the attached Scope of Work (SOW) document

Payment Schedule for this Change Order:
(describe new payment terms applicable to this change order)

The Payment milestone plan for this Change Order is the following:

1. 25% of the Change Order Price upon change order execution
2. 65% of the Change Order Price upon shipment of equipment
3. 5% of the Change Order Price upon completion of installation (site by site)
4. 5% of the Change Order Price upon final system acceptance

If Subscribers are purchased, 100% of the Subscriber Contract Price will be invoiced upon shipment (as shipped).

Motorola may make partial shipments of Equipment and will request payment upon shipment of such Equipment. In addition, Motorola will invoice for installations completed on a site-by-site basis or when professional services are completed, when applicable. The value of the Equipment shipped/services performed will be determined by the value of the shipped/services performed as a percentage of the total milestone value. Unless otherwise specified, contract discounts are based upon all items proposed and overall System package. For invoicing purposes only, discounts will be applied proportionately to the FNE and Subscriber Equipment values to total Contract Price. Overdue invoices will bear simple interest at the maximum allowable rate.

For Lifecycle Support Plan and Subscription Based Services:

Motorola will invoice Customer annually in advance of each year of the plan. The annual warranty and post-warranty services costs quoted in this Change Order (Appendix D of the attachment) is in addition to the original contract's annual costs of tech support and infrastructure replacement, SUA II, and Nokia's Maintenance and Upgrade Program for the MPR 9500 system.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

Motorola Solutions, Inc.		Customer	
By:	_____	By:	_____
Printed Name:	KENT MARTIN	Printed Name:	_____
Title:	Regional Services Manager	Title:	_____
Date:	August 21, 2018	Date:	_____
Reviewed by:	Kourosh Mostashari	Date:	August 21, 2018
	_____ Motorola Solutions Project Manager		_____

BLANK PAGE

CHANGE ORDER #8 ATTACHMENT

AUGUST 21, 2018



CHANGE ORDER #8 ATTACHMENT

The following changes have been captured in Change Order #6:

1. Item #3 and #4 - Addition of MPLS hardware, design and implementation services - including the provisioning of non-LMR traffic, and warranty and post-warranty services.

Summary of services included for this item is the following:

- Establish the system architecture and logically identify which networks/sites need to communicate within the system
- Define and build the bandwidth requirements document (TNDR report) for each site
- Define the QoS values for ASTRO and other applications
- Determine demarcation points at each site for non-ASTRO traffic
- Review and validate all the requirements identified in Appendix A
- Define and build the WAN Transport IP Plan for ASTRO application based on the logical design
- Gather, validate and input TNCT parameter for config generation, validation and configuration file generation
- Build and deploy MPLS Configuration files. This includes the Network Management Subsystem
- Ensure all MPLS equipment is installed and connected as specified in the rack drawings
- Ensure physical connectivity has been tested and validated before validating service/logical connectivity
- Each service logical path will be tested using the Y.1564 testing method to validate the design specifications
- Provide As-Built Documentation for provided equipment; this will include a network drawing and final IP plan
- Provide all router configuration files and audit of each device

All MPLS equipment come with a one-year standard repair warranty.

Summary of the 15-year post-warranty services are the following:

- **RTS Gold** – Remote Technical Support, Gold. The NOKIA Technical Support (TS) Service provides the customer remote access to NOKIA engineers in support of product-related questions, troubleshooting assistance, diagnostic procedures, Patch Releases and Maintenance Releases, as may be made available, to restore service and/or functionality and resolve problems for Maintained Products. Customer access is provided via phone or email to the Welcome Center or, if available, via web-based Online Customer Support 24 hours a day, 365 days a year, to open a ticket or ‘Assistance Request’ (“AR”).
- **RES-AES-NBD** – Repair & Exchange Services, Advanced Exchange Service, Next Business Day The NOKIA Repair & Exchange Services (RES) provides repair or exchange of defective, customer-owned hardware (Parts). Upon receipt and acceptance

of a 'Part Request' from the Customer, NOKIA will provide a functioning part from the list of RES Entitled Parts (based on existing customer configuration). The functioning part is delivered within the next business day (NBD) in advance of the Defective Return from the Customer except for RES Entitled Parts that require customer configuration before dispatch, require SW installation before dispatch or exceed 60 lbs. (27 kg). Upon receiving the replacement Part, Customer will ship or return the reported defective Part to Seller within five (5) Calendar Days.

- **SSP** – Software Subscription Plan for nodal equipment. **SRS** – Software Release Service for NFM-P network management systems. The NOKIA SSP or SRS makes available all Feature Releases of software for network/node elements and management systems for specific network elements or families of network elements, and other network-related applications available for download from a NOKIA web site. Professional Services to provide Installation or application of such software upgrades, is not included in SSP or SRS.

Please note that the warranty and post-warranty pricing for this item in the Change Order captures one MPLS network refresh only. The MPLS network refresh as quoted replaces the original 7705-SAR hardware with the same functionality, but with the exception of the T1 cards. It is assumed that the T1 functionality will be replaced with ethernet in the future by the time of refresh. Also, the 7705 OS is not included in the refresh price since OS upgrades would already have been covered by the Software Subscription Service (SSP) for the 7705's.

In collaboration with MERA, Motorola has identified the non-LMR traffic (such as IP cameras) that will be provisioned on the MPLS network as per Appendix A.

The detailed MPLS equipment list has been provided in Appendix B.

APPENDIX A – NON-LMR TRAFFIC



APPENDIX B – EQUIPMENT LIST



MPLS Equipment List

			BRG ROCK	CIVIC CENTER	COYOTE PEAK	DOLLAR HILL	EOF	MILL VALLEY MT 2	MT BARNABE	MT TAMAR PARS	MT TIBURON	MURR BEACH	OTA BROADCASTING	PT REYES	SAN PEDRO	SKYVIEW MT	SONOMA MT	STEWART PT	TOMALES	WOLFBACK RIDGE
Item	Part Number	Description																		
3.00		7705-SAR-8																		
3.01	3HE06791AA	SAR-8 SHELF V2	1	1	1	1	2	1	1	2	1	1	1	1	1	1	1	1	1	1
3.02	3HE06792AA	Fan Module (SAR-8 Shelf V2) Ext Temp -48VDC	1	1	1	1	2	1	1	2	1	1	1	1	1	1	1	1	1	1
3.03	3HE02774AB	CONTROL SWITCH MODULE V2 (CSMV2)	2	2	2	2	4	2	2	4	2	2	2	2	2	2	2	2	2	2
3.04	3HE02784KA	SAR RELEASE 8.0 BASIC OS LICENSE	1	1	1	1	2	1	1	2	1	1	1	1	1	1	1	1	1	1
3.05	3HE02782AA	Packet Microwave Card (-48/+24 VDC)	2	2	2	2	2	2	2	6	2	2	2	2	2	2	2	2	2	2
3.06	3HE02776AB	8 PORT GE/FE ETHERNET CARD V2		1											2					
3.06	3HE02775AB	16 PORT T1/E1 ASAP CARD V2 (-48/+24 VDC)		1			1		1											
3.09	3HE03391AB	12P SERIAL DATA CARD V2 -48/+24VDC	1	1																
3.10	3HE03126AA	8 port E&M Interface Card							1	1										
3.07	3HE03394AA	32 PORT T1/E1 RJ45 PANEL		1			1		1											
3.08	3HE03397AA	T1/E1 CABLE FOR DISTRIBUTION PANEL 1M																		
3.10	3HE04507AB	RS232 Cable - 2M	2	2																
3.11	3HE04511AA	6 PORT RS232 DISTRIBUTION PANEL	2	2																
3.09	3HE03401AA	SYNCHRONIZATION Y- CABLE	1	1	1	1	2	1	1	2	1	1	1	1	1	1	1	1	1	1
3.10	3HE00062CB	SFP - GIGE BASE-T RJ45 R6/6 DDM -40/85C	8	10	8	8	8	8	8	24	8	8	8	8	8	8	8	8	8	8
3.11	3HE00027CA	SFP - GIGE SX - LC ROHS 6/6 DDM -40/85C	4	4	4	4	4	4	4	12	4	4	4	4	4	4	4	4	4	4
3.50		7705 Spares																		
3.51	3HE06791AA	SAR-8 SHELF V2																		
3.52	3HE06792AA	Fan Module (SAR-8 Shelf V2) Ext Temp -48VDC																		
3.53	3HE02774AB	CONTROL SWITCH MODULE V2 (CSMV2)																		
3.54	3HE02782AA	Packet Microwave Card (-48/+24 VDC)																		
3.55	3HE02776AB	8 PORT GE/FE ETHERNET CARD V2																		
3.55	3HE02775AB	16 PORT T1/E1 ASAP CARD V2 (-48/+24 VDC)																		
3.56	3HE03391AB	12P SERIAL DATA CARD V2 -48/+24VDC																		
3.57	3HE03126AA	8 port E&M Interface Card																		
3.56	3HE00062CB	SFP - GIGE BASE-T RJ45 R6/6 DDM -40/85C																		
3.57	3HE00027CA	SFP - GIGE SX - LC ROHS 6/6 DDM -40/85C																		
4.00		NFM-P																		
4.01	3HE117990A	N5P 18: NFM-P STANDARD BASE																		
4.02	3HE11801DA	N5P 18: NFM-P STANDARD LP	23	33	18	18	31	18	28	51	18	18	18	18	18	18	18	18	18	18
4.03	3HE11803DA	N5P 18: NFM-P HIGH AVAILABILITY LP	23	33	18	18	31	18	28	51	18	18	18	18	18	18	18	18	18	18
4.50		Software / OS Upgrades																		
4.51	3HE02785XX	7705 SAR RELEASE X.0 BASIC OS UPGRADE (2 OS level upgrades)	2	2	2	2	4	2	2	4	2	2	2	2	2	2	2	2	2	2
4.52	3HE10161AA	NFM SRS 2 years (2 NFM sw upgrades)																		

APPENDIX C – PRICING SUMMARY



	Equipment Total	Services	Warranty and Post-Warranty Services
1. Item #3 and 4 - MPLS Design and non-LMR traffic	\$ 417,011.40	\$ 411,891.00	\$ 1,457,970.00
TOTAL	\$ 417,011.40	\$ 411,891.00	\$ 1,457,970.00

	List Price	After Discount
Equipment	\$ 417,011.40	\$ 367,872.10
Services	\$ 411,891.00	\$ 411,891.00
Warranty and Post-Warranty Services	\$ 1,457,970.00	\$ 1,385,071.50
Total		\$ 2,164,834.60
System Discount		\$ 230,000.00
Final Price		\$ 1,934,834.60

Warranty and Post Warranty Services Annual Cost Breakdown														
Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7	Year 8	Year 9	Year 10	Year 11	Year 12	Year 13	Year 14	Year 15
\$55,315	\$63,530	\$63,530	\$63,532	\$63,532	\$419,114	\$71,284	\$71,284	\$71,284	\$71,284	\$76,851	\$76,851	\$76,851	\$76,851	\$76,851