



March 23, 2022

Skyview Terr.	█	█	█	█	█	#4					█	█			
Muir Beach	█	█	█	█	█	#4					█	█			
Wolfback Rdg.	█	█	█	█	█	#3					█	█			
OTA	█	█	█	█	█	#3					█	█			
Mill Valley	█	█	█	█	█	#4					█	█			
	█	Completed				█	In progress			█	N/A		█	Pending	

5) Key Project Summary Details:

a. Construction Bid Packages:

- i. Bid Package #1 awarded to Fidato. Construction in progress.
 - 1. Expect Notice of Construction Completion for the April GB meeting.
- ii. Bid Package #1A awarded to Fidato. Construction in progress.
 - 1. Beneficial Occupancy for the shelters at Tiburon and Stewart Point.
- iii. Bid Package #2 is out for bid.
 - 1. Pre-Bid Conference on 03/22/2022
 - 2. Bid Opening on 04/22/2022 (Projected)
- iv. Remaining sites and Bid Packages under review based on current conditions.

b. Lease Status:

- i. Remaining Lease/Agreement issues at OTA.
- ii. Right of Entry Permit from NPS for Pt Reyes pending receipt.

6) Project Summary Table:

<p style="text-align: center;"><u>Tasks Completed</u></p> <ol style="list-style-type: none"> 1. All leases complete except OTA. 2. Motorola equipment installations at Civic Center, Mt. Barnabe and EOF. 3. Fire Station Alerting Site Visits 	<p style="text-align: center;"><u>Upcoming Tasks</u></p> <ol style="list-style-type: none"> 1. Reassess Bid Packages 3-5 2. Complete Bid Package #1A sites 3. Install Electrical Automatic Transfer Switches to existing sites.
<p style="text-align: center;"><u>Tasks in Progress</u></p> <ol style="list-style-type: none"> 1. Complete Site Lease Agreement for OTA. 2. Receive Pt Reyes Right of Entry from NPS. 3. Develop agency Radio Alias schemes. 5. Training Committee Review of Motorola materials. 6. Construction of BP-1 and BP-1A Sites. 	<p style="text-align: center;"><u>Next Six Months</u></p> <ol style="list-style-type: none"> 1. Bid Awards – BP #3-5. 2. Review AECOM and Federal Engineering contracts for potential extension.



March 23, 2022

- | | |
|--------------------------------------|--|
| 7. Develop updated Project Schedule. | |
| 8. Connectivity Plan | |
| 9. MERA Newsletter | |

7) Effective 07/01/20, questions and issues regarding the Next Gen System should be referred to Deputy Executive Officer for the Next Gen System Dave Jeffries.

Attachments:
None