AECOM

AECOM
300 California Street
San Francisco, CA 94104
aecom.com

Project name:
MERA Next Generation Radio System

Project ref: 2021-001A

To:
David Jeffries
MERA Deputy Executive Officer

CC:
Jonathan Sprague
Mark Chase

From:
Bruce Bagnoli
AECOM Construction Project Manager

Date:
July 15, 2022

Memo

Subject: Project 2021-001A is complete

Marin Emergency Radio Authority project known as MERA Next Generation Radio Communication System Project 2021-001A was completed June 29, 2022 by Fidato. The project upgraded three sites: Mt. Tiburon, Stewart Point, Dollar Hill. The project was completed in accordance with the plans and specifications as required by the Marin Emergency Radio Authority. The work was inspected and tested as required by the contract.

Fidato encountered differing conditions during foundation work at Stewart Point and Dollar Hill that required minor changes directed by the design engineers with field feedback during construction. The delays in Stewart Point BAAQMD permits required additional work to ensure continuity during the installation of the new generator. This PCO also contains credits for work not needed because shelter floors were in better condition than expected. Fidato submitted a clean-up final proposed change order in the amount of $62,976.23. If this proposed change order is approved the final cost will be $811,188.42.

AECOM recommends the MERA Governing Board to approve this final proposed change order and authorize the Executive Officer to file a Notice of Completion for this project with the County of Marin.

Thank you,

Bruce Bagnoli