

#### **CHANGE ORDER**

[#008]

Change Order No. 08

Date: 03/04/19

Project Name: MERA Next Generation Radio System

Customer Name: Marin County

Customer Project Mgr: Ernest Klock

#### The purpose of this Change Order is to:

Capture the following changes:

1. Addition of MPLS hardware, design and implementation services - including the provisioning of non-LMR traffic, and 15 year life cycle services

Contract # 31701399 Contract Date: 03/07/17

In accordance with the terms and conditions of the contract identified above between Marin County and Motorola Solutions, Inc., the following changes are approved:

#### **Contract Price Adjustments**

	C	Original Co	ntract Value:	\$ 34,337,451.06					
Previous Change numbers	Order amo	unts for C through	hange Order 9-10	\$ 7,653,457.77					
,	This Change Order:								
	Existing Contract Credit:								
Net Con	Net Contract Impact of this Change Order:								
		New Co	ntract Value:	\$ 43,772,001.69					
				ko m jednovi kolo a zadrovota zastorio					



#### CHANGE ORDER

[#008]

#### **Completion Date Adjustments**

3/27/2019
12/27/2022
12/27/2022

Changes in Equipment: (additions, deletions or modifications) Include attachments if needed

Please refer to the attached equipment list

Changes in Services: (additions, deletions or modifications) Include attachments if needed

Please refer to the attached Scope of Work (SOW) document

Schedule Changes: (describe change or N/A)

The project schedule will be finalized upon CDR approvals and is contingent upon CEQA and site construction timelines

Pricing Changes: (describe change or N/A)

Please refer to the attached pricing summary sheet

Please note that taxes are estimated at 9% but the final number will be determined based on where the equipment will be shipped

Customer Responsibilities: (describe change or N/A)

Please refer to the attached Scope of Work (SOW) document

#### Payment Schedule for this Change Order:

(describe new payment terms applicable to this change order)

The Payment milestone plan for this Change Order is the following:

- 1. 20% of the Change Order Price upon signing this Change Order
- 2. 45% of the Change Order Price upon shipment of equipment
- 3. 25% of the Change Order Price upon completion of installation (site by site)
- 4. 10% of the Change Order Price upon final system acceptance



#### CHANGE ORDER

[#008]

If Subscribers are purchased, 100% of the Subscriber Contract Price will be invoiced upon shipment (as shipped).

Motorola may make partial shipments of Equipment and will request payment upon shipment of such Equipment. In addition, Motorola will invoice for installations completed on a site-by-site basis or when professional services are completed, when applicable. The value of the Equipment shipped/services performed will be determined by the value of the shipped/services performed as a percentage of the total milestone value. Unless otherwise specified, contract discounts are based upon all items proposed and overall System package. For invoicing purposes only, discounts will be applied proportionately to the FNE and Subscriber Equipment values to total Contract Price. Overdue invoices will bear simple interest at the maximum allowable rate.

For Lifecycle Support Plan and Subscription Based Services:

Motorola will invoice Customer annually in advance of each year of the plan. The annual warranty and post-warranty services costs quoted in this Change Order (Appendix D of the attachment) is in addition to the original contract's annual costs of tech support and infrastructure replacement, SUA II, and Nokia's Maintenance and Upgrade Program for the MPR 9500 system.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.


Motorola So	olutions,	Cus	stomer		
By:		Ву:			
Printed Name:	KENT MARTIN	Printed Name:			
Title:	Regional Services Manager	Title:			
Date:	March 4, 2019	Date:			
Reviewed by:	Kourosh Mostashari		Date:	March 4, 2019	
	Motorola Solutions Project Manage	er			

#### **BLANK PAGE**

# CHANGE ORDER #8 ATTACHMENT

MARCH 4, 2019

Marin County Next Generation Radio Project



### **CHANGE ORDER #8 ATTACHMENT**

The following changes have been captured in Change Order #8:

1. Addition of MPLS hardware, design and implementation services - including the provisioning of non-LMR traffic, and 15 year life cycle services

Summary of services included for this item is the following:

- Establish the system architecture and logically identify which networks/sites need to communicate within the system
- Define and build the bandwidth requirements document (TNDT report) for each site
- Define the QoS values for ASTRO and other applications
- Determine demarcation points at each site for non-ASTRO traffic
- Review and validate all the requirements identified in Appendix A
- Define and build the WAN Transport IP Plan for ASTRO application based on the logical design
- Gather, validate and input TNCT parameter for config generation, validation and configuration file generation
- Build and deploy MPLS Configuration files. This includes the Network Management Subsystem
- Ensure all MPLS equipment is installed and connected as specified in the rack drawings
- Ensure physical connectivity has been tested and validated before validating service/logical connectivity
- Each service logical path will be tested using the Y.1564 testing method to validate the design specifications
- Provide As-Built Documentation for provided equipment; this will include a network drawing and final IP plan
- Provide all router configuration files and audit of each device

All MPLS equipment come with a one-year standard repair warranty.

Summary of the 15-year post-warranty services are the following:

- RTS Gold Remote Technical Support, Gold. The NOKIA Technical Support (TS) Service provides the customer remote access to NOKIA engineers in support of product-related questions, troubleshooting assistance, diagnostic procedures, Patch Releases and Maintenance Releases, as may be made available, to restore service and/or functionality and resolve problems for Maintained Products. Customer access is provided via phone or email to the Welcome Center or, if available, via web-based Online Customer Support 24 hours a day, 365 days a year, to open a ticket or 'Assistance Request' ("AR").
- RES-AES-NBD Repair & Exchange Services, Advanced Exchange Service, Next Business Day The NOKIA Repair & Exchange Services (RES) provides repair or exchange of defective, customer-owned hardware (Parts). Upon receipt and acceptance



of a 'Part Request' from the Customer, NOKIA will provide a functioning part from the list of RES Entitled Parts (based on existing customer configuration). The functioning part is delivered within the next business day (NBD) in advance of the Defective Return from the Customer except for RES Entitled Parts that require customer configuration before dispatch, require SW installation before dispatch or exceed 60 lbs. (27 kg). Upon receiving the replacement Part, Customer will ship or return the reported defective Part to Seller within five (5) Calendar Days.

SSP – Software Subscription Plan for nodal equipment. SRS – Software Release Service
for NFM-P network management systems. The NOKIA SSP or SRS makes available all
Feature Releases of software for network/node elements and management systems for
specific network elements or families of network elements, and other network-related
applications available for download from a NOKIA web site. Professional Services to
provide Installation or application of such software upgrades, is not included in SSP or
SRS.

Please note that the warranty and post-warranty pricing for this item in the Change Order captures one MPLS network refresh only. The MPLS network refresh as quoted replaces the original 7705-SAR hardware with the same functionality, but with the exception of the T1 cards. It is assumed that the T1 functionality will be replaced with ethernet in the future by the time of refresh. Also, the 7705 OS is not included in the refresh price since OS upgrades would already have been covered by the Software Subscription Service (SSP) for the 7705's.

In collaboration with MERA, Motorola has identified the non-LMR traffic (such as IP cameras) that will be provisioned on the MPLS network as per Appendix A.

The detailed MPLS equipment list has been provided in Appendix B.

## APPENDIX A – NON-LMR TRAFFIC

Marin County Next Generation Radio Project



Services								MPLS N	IETWOF	K/Non	LMR C	ONNECTION	IS						
	PORT #	EOF	CIVIC CENTER 2ND DECK	BIG ROCK	DOLLAR	MILL VALLEY	MT TAM	OTA	SAN PEDRO	TIBURON	WOLFBACK	BARNABE	COYOTE	MUIR WT	REYES	STEWART	TOMALES	SONOMA	SKYVIEV
GATEWAY 1		VLAN BHS 1	VLAN 8HS1	VIAN BHS 1	VIAN BHS 1	VLAN BHS 1	VLAN BHS 1	VLAN BHS 1	VIAN BHS 1	VLAN BHS 1	VIAN BHS 1	VLAN BHS 1	VLAN BHS 1	VLAN BHS 1	VLAN BHS 1	VIAN 8HS 1	VLAN BHS 1	VIAN BHS 1	VLAN BH
CCGW 1			VLAN BHS 1	VLAN BHS 1	VLAN BHS 1	VIAN BHS 1	VLAN BHS 1	VLAN BHS 1	VLAN BHS 1	VLAN BHS 1	YLAN BHS 1	VLAN BHS 1	VLAN BHS 1	VLAN 8HS 1	VLAN BHS 1	VLAN 8HS 1	VLAN BHS 1	VIAN BHS 1	VLAN BE
GATEWAY 2		VLAN BHS 2	VLAN BHS 2	VLAN BHS 2	VLAN BHS 2	VIAN BHS 2	VLAN BHS 2	VIAN BHS 2	VLAN BHS 2	VLAN BHS 2	VIAN BHS 2	VIAN BHS 2	VEAN BHS 2	VIAN BHS 2	VLAN BHS 2	VLAN BHS 2	VLAN 8HS 2		
CCGW 2			VLAN BHS 2		S. Janes W. C.														E
RECTIFIERS(Mngmt)		CEN1	CEN 1	CEN1	CEN 1	CEN 1	CEN 1	CEN 1	CEN 1	CEN 1	CEN 1	CEN 1	CEN 1	CEN 1	CEN-1	CEN 1	CEN 1	CEN 1	CENT
INVERTERS(Mingrit)		CENT	CENT	CEN 1	CEN1	CLIVI	CEN 1		CEN1	CEN 1	CCIT 2	CEN 1			CEN 1	CEN 1		CEN 1	
COUNTY USE(FD Camera) COUNTY USE(Security Camera) CEN- Uwave - UEM-Mngmt		VLAN MC 1 VLAN MC 2 VLAN MC 3	VLAN MC 1 VLAN MC 2 VLAN MC 3	VLAN MC 1 VLAN MC 2 VLAN MC 3	VIAN MC 1 VIAN MC 2 VIAN MC 3	VIAN MC1 VIAN MC2 VIAN MC3	VLAN MC 1 VLAN MC 2 VLAN MC 3	VIAN ME 1 VIAN ME 2 VIAN MC 3	VLAN MC 1 VLAN MC 2 VLAN MC 3	VIAN MC1 VIAN MC2 VIAN MC3	VLAN MC 1 VLAN MC 2 VLAN MC 3	VLAN MC 1(WoodAcre VLAN MC 2 VLAN MC 3	VEAN MC 2 VEAN MC 3	VLAN MC 1 VLAN MC 2 VLAN MC 3	VLAN MC 1 VLAN MC 2 VLAN MC 3	VIAN MC 1 VIAN MC 2 VIAN MC 3	VLAN MC 1 VLAN MC 2 VLAN MC 3	VLAN MC 1 VLAN MC 3	
																		VIAN MES	VLAN NO
Web-Wifi-		VLAN NC 4	VIANIMO4	VIAN MC4	VIAN MC4	VIAN MO4	VIAN NC 4	VIAN MC4	VIAN ME 4	VIAN NC4	VIANING 4	VEAN NAC 4	VLANIME S	VIAN MC4	VIAN MC4	VIAN NE4	VLAN NOC4	VLAN MC4	VEANEW
VOIP-IP Phone		VIAN MC5	VLAN MC 5	VLAN MCS	VIAN MC5	VLAN MOS	VIAN NC 5	VIAN MACS	VEAN MC5	VIAN MC5	VIAN MC5	VIAN MC5	VIANNUS	VLAN MC5	VIAN MCS	VIAN NOS	VLAN MES	VLAN MCS	VIAN W
Future		VIAN MC 6	V(AN MC 6	VIAN ME 6	VIAN ME 6	VIANIMO 6	VIAN MC 6	VIAN NC.6	VIAN MC 6	VIAN N/C 6	VIAN MC 6	VEAN MC 6	VLAN MC 6	VLAN MC 6	VIAN MCE	VLAN MC 6	VLAN MC 6	VIAN MC 5	VEAN M
SMARTX		T1-1	T1-1					No.				1							
SMARTX		T1-2	T1-2																
SMARTX		T1-3	T1-3																
SMARTX		T1-4	T1-4																
SMARTX		T1-5	11-5											177					
Woodacre telephone/CAD	SUCCESS	T1-6	T1-6?	TOTAL SECTION	C 100 C 100 C 100 C		ALC: N. L. L.	SECURITY OF		1. 1. S. S. S. L. S. L.	4494	T1-6(to Woodacre)		CHECK SHOULD		Eleginistics		NEW OF SERVICE	(SEE SEE
FBI ckt(v.24)		SAUSS (Vite)	RS232(12 port)	RS232(12 port)				State of the last		Contract	ON SHIP		THE PARTY NAMED			San Park	SANT-SANTA	24/10	Monar
	250000000000000000000000000000000000000	A TORSE STORY	SECTION AND	A STATE OF THE PARTY OF THE PAR	SALES NAME OF SALES		4W(6 port)					4W(6 part)			THE PERSON				Architecture

Attachment 2 Agenda Item H MERA NGPOC - June 26, 2019

## APPENDIX B – EQUIPMENT LIST

Marin County Next Generation Radio Project



#### **MPLS** Equipment List

This   Pat Smither   Decorption   Decorpti	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1	1 1 2 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1	1 1 2 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1	1 1 2 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1	1 1 2 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
NECOSTAN	1 1 2 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1	1 1 2 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
NEITY   NEIT	2 2
NOTESTAND   NOTE	1 1
150	
18	2 1
366	
10	
313	
307	
1.00     1.00   1.00   1.00     1.00	
130	
\$11   INSPECTATION   TOTAL   T	
100	
323 INCOMOSES UP GOLD SECTION ASSOCIATION	
3-11 [MIDDO2727-6] SEP - GROSS VICE (CRISTOR) GROWN AUGISC 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	1 1
3.11 PREDUZZA PPP GEST SX TC ROPE (VE DOM 40/40).	8 8
	4 4
135 7705 Spiret	AND DESCRIPTION OF THE PARTY.
3.51 BHOOFFIAA SAAR SHELF V?	
3.52 3HED0792AA	
3.53 BHIQ2774A5 CONTROC SWITCH MODURE V2 (CSMV2)	
3.54 IMI02782AA Packet Microwave Card I-48/4-54 VDC)	
3.55 BRIGGETHAR BROKE GAPLETIK PROEF CARD V2	
3.55 3950277545 35 PORT TL/EL ASAP CARD V2 E48/-24 VDQ	
3.96 BHIDDEEDSLAS 129 SERIAL DATA CARD V2 45/1-24VBC	
3.57 3HE03126AA Seport EBM Interface Card	
3.56 EMPLODODICE: SFP - GIGT BASE-T RING RE/O DDAI - MG/RSC	
3.57 (HIGGODYCA) 559- GIGS SX-1C ROBES 5/6 DOM 40/ISC	
400 Miles	
4-0.1 (ME337990A) NSP 3R-HMAP STANDARD BASE	
4 02 3HE33H01DA NGP 3B: HFRAP SYANDARD UP 23 33 18 18 51 18 28 51 18 18 18 18 18 18 18 18 18 18	
4.00 [HIGH JACODA   N.59 (28 NRM P HIGH JACOD	18 18
4.50 Software / OS Upgrafes	18 18
4.51 (3HE027/35XX) (27/05.540) RELEASE K.O. BASIC OS UPGRADE (2.05 (Howl upgrade)) 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
4.52 [HEIDIGIAA   RIMINIST 2 years [2 NRM you upgrades]	

Attachment 2 Agenda Item H MERA NGPOC - June 26, 2019

#### **MPLS** Equipment List

															THE RESIDENCE OF THE PARTY OF T				
Rem Part	Nooley Description	Now Sta	CIVIC CENTER	COYOTI PLAK	DOLLAR HELL	Egi	MILL VALLEY WT 2	мт валичен	NI TANALPAS	AT TRUKON	MURSEACH	ОТА ВВОДРСАЗТИК	PT REYUS	ойн теріо	SKY WEW WI	SONDMA, INT	STEMBAT 21	Trount(6	Wolf BACK Plinds
3.00	7705-SAR-3	THE RESERVE OF THE PERSON NAMED IN		and the second	THE RESERVE AND ADDRESS.			SERVE CONTRA			Water and	A CONTRACT	(March 1997)		200	and the later of		0.00	
3.01 3HE0629		1	1	1	T 1	7	1 1		1 2	1	1 1	3	1	1 1	1	1	1	1	1
3.02 3HE0679		1	1	1	1	2	1	1	2	1	- 3	1	1	1	1 1	1	1	1	1
3.03 3HE0277		1	3	2	1 1	4	2	2	4	2	2	2	2	2	2	2	2	2	2
3.04 3HE0278		1	1	1	1	2	1	1	7	1	1 1	1	1	1	1	t	3	1	1
3.05 3HE0278		2	Z	2	2	2	2	2	6	2	2	2	2	2	2	2	2	2	2
3.06 3HF0277			1		-														
3.06 3HE0277			1			1		1		V 15.						1			
3.09 3HE0339	DIAB 12P SERIAL DATA CARD V2 48/+24VDC	1 1	1					1 - 1 - 1	1100										
3.10 3HE0312	26AA 6 port F&M Interface Card							1	1	V:									
3.07 3HE0339	HAA 12 PORT TS/E1 RHS PANEL		1			1		1	0	100									
3.08 3HL0339	97AA 117/11 CARLE FOR DISTRIBUTION PANIL 1M		1			1		1											
3.10 3HE0450		2	2		-														
3.11 3860451	11AA S PORT RS232 DISTRIBUTION FANEL	2	2																
3.09 3HE0340	DIAA SYNCHRONIZATION Y- CARLE	1	1	1	1	2	:	1	2	1	1	- 1	120	12	1	1	1	1	1
3.10 3HE0006	52CB SEP - GIGE BASE-T R145 R6/6 DDM -40/85C	8	10	8	8	8	8	8	24	8	8	8	8	8	8	8	8	8	8
3.11 JHE0002	ZYCA SEP - GIGE SX - LC ROHS 6/6 DDM -40/85C	4	4	4	4	.4	4	4	12	4	4	4	4	4	4	- 4	4	4	4
X10	The second section is a second	AND DESCRIPTION OF THE PARTY.														BOOK - NOT THE	AUGUST COMMENTS	THE REAL PROPERTY.	ALC: UNKNOWN
3.51 3HED679	STAR SAR-B SHELF VZ			010,000,000					18 miles						1				
3.52 3HE0675	92AA Fan Module (SAR-B Shelf V2) Ext Temp -48VDC																		
3.53 3HE0277	74AB CONTROL SWITCH MODULE V2 (CSMV2)									7 - 2						Acres 1	18		
3.54 3HE0278	82AA Packet Microwave Card (-48/+24 VDC)																		
3.55 30100273	76AB 8 PORT GE/HE ETHERNET CARD V2									10000									
3.55 3HE0277	75AB 16 PORT T1/E1 ASAP CARD V2 (-48/-24 VDC)											1							
3.56 (3HE0335	91AB 12P SERIAL DATA CARD V2 -4E/+24VDC																	-	
3.57 3HE0312	25AA   6 port ESM Interface Card									201								-	-
3.56 3HE0006	52CB SFP - GIGE BASE-T RIVS RE/6 DDM -40/ESC																		
3.57 3HE0002	27CA SEP - GRSE SX - LC ROHS 6/6 DDM -40/8SC										100000000000000000000000000000000000000								
4.00	THE RESERVE OF THE PARTY OF THE												THE REAL PROPERTY.	THE RESERVE	Sept. Commercial Comme			WELL SHEET	ALC: NO.
4.01 SHELLTS			No. of Sections	1000	1		1									-	-	-	-
4.02 3HE1180		23	33	13	13	31	18	28	51	18	18	18	18	18	18	18	18	18	18
4.03 3HE1180		23	33	18	.13	31	18	28	51	18	18	18	18	12	18	18	1.8	18	18
4.50	Software / OS Upgrades												المسترين المستو		The second second	CHARLES IN SELECTION		7	2
4.51 3HE0278		2	2	2	2	4	2	2	4	2	2	2	2	2	2	2	- 2	1 2	1
4.52 RHE1016	61AA NFM SRS 2 years (2 NFM sw upgrades )					1	1	1	1	1			1			1	1		

Attachment 2 Agenda Item H MERA NGPOC - June 26, 2019

## APPENDIX C - PRICING SUMMARY

Marin County Next Generation Radio Project



	Price	
MPLS Equipment, Implementation Services, and Training after discount		
MPLS 15 Year Life Cycle Services (including one network refresh in year 6) after discount	\$1,104,930	
Total	\$1,745,492.86	
Estimated Equipment Taxes at 9%	\$ 35,600.00	
Final Price	\$1,781,092.86	

	15 Year Life Cycle Services Annual Cost Breakdown														
Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7	Year 8	Year 9	Year 10	Year 11	Year 12	Year 13	Year 14	Year 15	Total
\$ 33,669.75	\$ 42,835.45	\$ 42,835.45	\$ 42,835.45	\$ 42,835.45	\$ 412,562.62	\$ 50,923.64	\$ 50,923.64	\$ 50,923.64	\$ 50,923.64	\$ 56,732.26	\$ 56,732.26	\$ 56,732.26	\$ 56,732.26	\$ 56,732.26	\$ 1,104,930.00

Milestone Plan for MPLS Equipment, Implementation Services, and Training Total (including taxes	\$	676,162.86
Payment Milestone	Payn	nent Amount
20% of the Change Order Price upon signing of the Change Order	\$	135,232.57
45% of the Change Order Price upon shipment of equipment	\$	304,273.29
25% of the Change Order Price upon completion of installation (site by site)	\$	169,040.72
10% of the Change Order Price upon final system acceptance	\$	67,616.29
Total	\$	676,162.86



### MERA NEXT GEN MICROWAVE DESIGN

Existing system, Current layer 2 Next Gen design, and MPLS option

Ethan Simpson 1/10/2019




<u>Purpose</u> - Should MERA stay with Layer 2 or move to MPLS solution? To aid in the decision, the following should be considered:

- How the existing system handles voice and data
- How Layer 2 and MPLS differ
- Current Contract Motorola Design
- Pros/Cons/Approximate Cost of Options




## **EXISTING SYSTEM DATA FLOW**






#### Layer 2 design. Current Next Gen design per contract.





#### **MPLS OPTION**





#### PROPOSED LAYER 2 DESIGN

This design focuses on simplicity and more importantly lower financial investment at the cost of:

- · Reduced functionality when compared with existing system,
- · Higher risk of service degradation due to broadcast storms.
- · Lower bandwidth utilization,
- Reduced expandability,
- · Lower configurability,
- Any future needs of MERA outside of Motorola voice traffic would require and upgrade to the microwave.

#### MPLS OPTION

- MPLS offers higher performing networks but at an added cost.
- MPLS allows MERA to accommodate existing services on the microwave that are not be supported by Motorola in the Layer 2 design.
- MPLS allows MERA to add additional services in the future on the microwave.
- MPLS provides better bandwidth utilization of the valuable microwave links that will be established for Next Gen.

#### Attachment 1 - MPLS Comparison Matrix

	OPTION 0	OPTION 1	OPTION 2	OPTION 3	OPTION 4	
Description	Take no action. Configuration in the original contract. Maintains Layer 2 architecture. Non-LMR services are not permitted on network.	Motorola implements MPLS now as part of current design of Next Gen System.	Motorola implements MPLS at a future date after the Next Gen system is accepted and in operation.	Third party vendor (IPKeys) implements MPLS at a future date after the Next Gen system is accepted and in operation.	Motorola implements MPLS now as part of current design of Next Gen System, paid for by reduction in Layer 2 SUAII services.	
Data Transfer	Layer 2 - used predominantly in single-use networks.	MPLS - commonly used in high performance networks.	MPLS - commonly used in high performance networks.	MPLS - commonly used in high performance networks.	MPLS - commonly used in high performance networks.	
Traffic	Conventional voice channels, interoperability voice channels, 700 MHz trunked voice channels, and basic system management data.	Conventional voice channels, Interoperability voice channels, 700 MHz trunked voice channels, and system management data, plus data traffic from other applications (cameras, site security, radio system diagnostics, etc.)	Conventional voice channels, interoperability voice channels, 700 MHz trunked voice channels, and system management data, plus data traffic from other applications (cameras, site security, radio system diagnostics, etc.)	Conventional voice channels, interoperability voice channels, 700 MHz trunked voice channels, and system management data, plus data traffic from other applications (cameras, site security, radio system diagnostics, etc.)	Conventional voice channels, interoperability voice channels 700 MHz trunked voice channels, and system management data, plus data traffic from other applications (cameras, site security, radio system diagnostics, etc.)	
Pros	- According to Motorola, it can robustly and reliably support single-use traffic at no additional cost to current project.	MPLS is specifically designed to carry many kinds of traffic simultaneously.  More reliable network.  More flexible and more future oriented.  Motorola alone is responsible for correcting all implementation issues.  Various diagnostic and security tools for the P25 radio	- MPLS is specifically designed to carry many kinds of traffic simultaneously More reliable network More flexible and more future oriented Motorola alone is responsible for correcting all implementation issues Various diagnostic and security tools for the P25 radio system can be added.	- MPLS is specifically designed to carry many kinds of traffic simultaneously More reliable network.  - More flessible and more future oriented IPKeys has experience in designing and configuring these systems. [Motorola has contracted with them for this type of work in other locations.]  - Various diagnostic and security tools for the radio system.	- MPLS is specifically designed to carry many kinds of traffic simultaneously.  - More reliable network.  - More flexible and more future oriented.  - Motorola alone is responsible for correcting all implementation issues.  - Various diagnostic and security tools for the P25 radio	
	- Low-level protocols may not have the logic	system can be added.		can be added.	system can be added.	
	built in that would be required to compensate for a broadcast storm or other sudden network event.	- Significant additional cost to project.	- Significant additional cost to project.	- Significant additional cost to project.	- Additional cost to project.	
	- May not support future upgrades to the P25 radio system.  - Uses only a fraction of the available.	- Requires additional hardware.	- Requires additional hardware.	- Requires additional hardware.	- Requires additional hardware.	
Cons	bandwidth of the Next Gen microwave network.	- Adds some complexity to the network.	- Adds some complexity to the network.	- Adds some complexity to the network.	- Adds some complexity to the network.	
	- Existing troubleshooting services will be removed.	<ul> <li>Hardware refresh is only for hardware that is not compatible with updated Motorola software.</li> </ul>	- \$400-500K more expensive than Option 1 because Motorola will have to remobilize resources.	- Introduces an additional vendor to the project, possibly leading to scope and blame issues.	- Hardware refresh is only for hardware that is not compatible with updated Motorola software.	
	Current non-MERA users (CHP, FBI) will be required to find another path.	- Reduces contingency funds in current project.	- Risk of outages when modifying the system after going live.	- Risk of outages when modifying the system after going live.	- Reduces contingency funds in current project.	
	- Provides less functionality than today's microwave system.		<ul> <li>Additional installation and commissioning labor required when modifying a live system.</li> </ul>	<ul> <li>Additional installation and commissioning labor required when modifying a live system.</li> </ul>	Reduces Layer 2 network hardware refresh from two instances to one.	
	Not industry best practice.		- Hardware refresh is only for hardware that is not compatible with updated Motorola software.		- SUA II services reduced from existing contract.	
ost - No SUA, no lardware Refresh	\$0	\$640,562.86	\$1,076,162.86	\$326,132	~\$89,000	
dd'l Cost - 5-Yr SUA, r-6 Hdwr Refresh	50	N/A	N/A	\$623,559	N/A	
dd'l Cost - 15-Yr UA, Yr-6 Hdwr Rfsh	\$0	\$1,140,530	\$1,204,930	N/A	N/A	



#### Summary

- The existing MERA system transmits voice traffic and other data (non-LMR circuits Cameras, FBI, CHP circuits) separately through TDM timeslots.
- MERA Next Gen Layer 2 Design has "one big pipe" to transmit data and cannot separate data streams.
  - To ensure MERA's priority voice traffic is secure, non-LMR traffic will not be added to Layer 2 "pipe" under the current Next Gen System design.
  - Motorola Contract does not include provisioning of non-LMR traffic, so only the voice traffic will be included.
- MPLS is a solution should MERA decide to continue to accommodate existing non-LMR traffic and/or build a system to accommodate future non-LMR traffic.